

Appendix no. 5 Real property acquisition progress monitoring table

WORKS CONTRACT 3D.2/1
Construction of the right embankment of the Biala River in the City of Tarnów

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Acquisition	1,8384	8	8	100%	0	0%	8	1,8384	100%	0	0,0000	0%	0,00	0,00	0%
Permanent Restriction in use	0,1486	4	4	100%	0	0%	4	0,1486	100%	0	0,0000	0%	0,00	0,00	0%
The obligation to redevelop the existing utilities	0,0943	7	6	86%	1	14%	7	0,0943	100%	0	0,0000	0%	0,00	0,00	0%
Disposal rights to the property for construction purposes in the area beyond the embankment*	19,6661	4	4	100%	0	0%	4	19,6661	100%	0	not applicable	not applicable	not applicable	not applicable	not applicable
Disposal rights to the property for construction purposes in the embankment area*	16,0877	4	4	100%	0	0%	4	16,0877	100%	0	not applicable	not applicable	not applicable	not applicable	not applicable
Compensation for liquidated allotment gardens (buildings and plantings)	-	189	0	0%	189	100%	0	0,0000	0%	0	0,0000	0,0000	0,00	0,00	0%
TOTAL	37,8351	216	26	12%	190	88%	12	37,8351	100%	0	0,0000	0%	0,00	0,00	0%

* in the case of those plots the Investor has the owners' written voluntary consents to their acquisition, and they are free of charge