

Works Contract 3B.2

Flood protection Tarnobrzeg

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Occupation	37.7072	1305	405	31%	900	69%	0	0	0%	0	0	0%	0,00	0,00	0%
Plots where the embankment is located	2.5728	12	12	100%	0	0%	–	–	–	–	–	–	–	–	–
TOTAL	40.2800	1317	417	–	900	–	0	0	0,00%	0	0	0,00%	0,00	0,00	0,00%