

WORKS CONTRACT 3D.1 San Programme. Passive Protection in San basin
„San III – extension of the left embankment of the San River at km 0+000 – 4+445, Gorzyce Commune, Podkarpackie Province”

	Total hectares required	Total number of plots	Public plots	%	Private plots	%	Plots acquired	Plots acquired	% ha acquired	Plots paid**	Hectares** paid	% plots paid**	Total compensation cost (PLN)	Compensation paid-out** (PLN)	% paid
Permanent occupation (plots belonging to the State Treasury before the implementation of the Contract)	9,8542	78	78	100%	0	0%	78	9,8542	100%	78	9,8542	100%	0,00	0,00	100%
Permanent occupation (plots transferring to the State Treasury)	7,6764	252	24	10%	228	90%	252	7,6764	100%	27	2,1103	11%	656 365,65	188 641,95	29%
Temporal occupation (the Contractor)*	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data
Permanent restriction in land use	if occur														
TOTAL	17,5306	330	102		228		330	17,5306	100%	105	11,9645	32%	656 365,65	188 641,95	29%

* data will be known after selecting the Contractor for construction works

** plots belonging to the State Treasury for monitoring purpose are treated as paid

*** state as at 31/03/2019