

D	Nazwa zadania	Duration	Start	Finish	Timeline																																			
					01 March	01 April	01 May	01 June	01 July	01 August	01 September	01 October	01 November	01 December	01 January	01 February	01 March	01 April	01 May	01 June	01 July	01 August	01 September	01 October	01 November	01 December	01 January	01 February	01 March	01 April	01 May	01 June	01 July	01 August	01 September	01 October	01 November	01 December		
1	<b>Contract 3A.6 -Construction of a pumping station for mobile pumps to drain the Lesisko complex</b>	<b>1170 days</b>	<b>Mon 02.01.17</b>	<b>Mon 28.06.21</b>																																				
2	Submission of an application to change the IPIP decision	0 edays	Fri 15.01.21	Fri 15.01.21																																				
3	Change of the implementation permit (PIP decision)	90 edays	Fri 15.01.21	Thu 15.04.21																																				
4	IPIP decision becomes final	43 edays	Thu 15.04.21	Fri 28.05.21																																				
5	<b>Land Acquisition and resettlement Action Plan</b>	<b>1170 days</b>	<b>Mon 02.01.17</b>	<b>Mon 28.06.21</b>																																				
6	Identification of properties necessary to implement the Contract	7,38 edays	Thu 07.11.19	Thu 14.11.19																																				
7	Socio-economic study	15 edays	Mon 17.02.20	Tue 03.03.20																																				
8	Development of the socio-economic study	7,38 edays	Tue 03.03.20	Tue 10.03.20																																				
9	Development of the LA&RAP	21,38 edays	Tue 24.03.20	Tue 14.04.20																																				
10	Submission to the Client	0 days	Tue 14.04.20	Tue 28.04.20																																				
11	Client's analyses and updates	113 edays	Tue 14.04.20	Wed 05.08.20																																				
12	Submission to the PCU	0 days	Wed 05.08.20	Wed 05.08.20																																				
13	PCU's analyses and updates	44,38 edays	Wed 05.08.20	Sat 19.09.20																																				
14	Obtainment of the World Bank's "OK" for the purpose of LA&RAP publication	6 edays	Sat 19.09.20	Fri 25.09.20																																				
15	Publication of the LA&RAP and public consultations	23 edays	Mon 26.10.20	Wed 18.11.20																																				
16	Development of the LA&RAP including conclusion drawn from the public consultations	8 edays	Wed 18.11.20	Thu 26.11.20																																				
17	Obtainment of the World Bank's "NO" for the LA&RAP	7 edays	Thu 26.11.20	Thu 03.12.20																																				
18	<b>Acquisition of the properties</b>	<b>1170 days</b>	<b>Mon 02.01.17</b>	<b>Mon 28.06.21</b>																																				
19	Valuation of the permanent restrictions on the use of real estate (TD) after the change of the IPIP decision	60 edays	Thu 15.04.21	Mon 14.06.21																																				
20	Negotiations with PAP regarding the amount of compensation	31 edays	Fri 28.05.21	Mon 28.06.21																																				
21	Payment of compensation for "TD" after a change in IPIP decision	31 edays	Fri 28.05.21	Mon 28.06.21																																				
22	Decision issued by the Governor regarding the amount of compensation for permanent land acquisition	1208 edays	Mon 02.01.17	Fri 24.04.20																																				
23	Payments of compensation for permanent land acquisition	921 days	Thu 20.07.17	Thu 28.01.21																																				