

ID	Task	Duration	Start	Finish	March		May		July		September		November		January		March		May		July		September		November					
					B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E
1	3D.2/2 Expansion of the left and right embankment of the Biala River in the Tarnow Municipality and the City of Tarnow	578 days?	Mon 25.02.19	Thu 13.05.21																										
2	Obtainment of the World Bank's "NO" for updated Procurement Plan	1 day?	Fri 29.03.19	Fri 29.03.19																										
3	Submission of an application for a IPIP decision	0 edays	Mon 03.08.20	Mon 03.08.20																										
4	Implementation Permit (IPIP)	120 edays	Mon 03.08.20	Tue 01.12.20																										
5	IPIP decision becomes final	30 edays	Tue 01.12.20	Thu 31.12.20																										
6	Land Acquisition and Resettlement Action Plan	578 days	Mon 25.02.19	Thu 13.05.21																										
7	Identification of the properties necessary for implementation of the project	15 edays	Mon 25.02.19	Tue 12.03.19																										
8	Socio-economic research	87 edays	Mon 03.06.19	Thu 29.08.19																										
9	Development of the socio-economic study	46 edays	Thu 29.08.19	Mon 14.10.19																										
10	Development of LA&RAP	46 edays	Thu 12.09.19	Mon 28.10.19																										
11	Submission to the Client	0 days	Mon 28.10.19	Mon 28.10.19																										
12	Client's analyses and updates	53 edays	Mon 28.10.19	Mon 23.12.19																										
13	Submission to the PCU	0 days	Mon 23.12.19	Mon 23.12.19																										
14	PCU's analyses and updates	71 edays	Mon 23.12.19	Tue 03.03.20																										
15	Obtainment of the World Banks' "OK" for the public consultations	2 edays	Tue 03.03.20	Thu 05.03.20																										
16	RAP verification after conditional "OK" based on WB comments	6 edays	Thu 05.03.20	Wed 11.03.20																										
17	Approval of the document by PCU	2 edays	Wed 11.03.20	Fri 13.03.20																										
18	Publication of LA&RAP and public hearings	21 edays	Wed 25.03.20	Wed 15.04.20																										
19	Publicity of the RAP in connection with COVID-19	21 edays	Wed 03.06.20	Wed 24.06.20																										
20	Development of LA&RAP including conclusions of public hearings	37 edays	Wed 24.06.20	Fri 31.07.20																										
21	Obtainment of the World Bank's "NO"	21 edays	Fri 31.07.20	Fri 21.08.20																										
22	Obtainment of properties	149 days	Fri 16.10.20	Thu 13.05.21																										
23	Valuation of permanent acquisition	60 edays	Fri 16.10.20	Tue 15.12.20																										
24	Negotiations with PAP regarding the amount of compensation - 70% procedure	45 edays	Tue 15.12.20	Fri 29.01.21																										
25	Payment of compensation	46 edays	Thu 31.12.20	Mon 15.02.21																										
26	Transferring the case to the Voivode (in the event of a failure of negotiations)	0 edays	Fri 29.01.21	Fri 29.01.21																										
27	Issuance of a decision by the Voivode on the compensation value	60 edays	Fri 29.01.21	Tue 30.03.21																										
28	Validation of the aforementioned decision of Voivode	30 edays	Tue 30.03.21	Thu 29.04.21																										
29	Payment of compensation	14 edays	Thu 29.04.21	Thu 13.05.21																										