WORKS CONTRACT 3A.5 Development of a flood gate at the left flood embankment in the area of water intakes for the Sendzimira Steel Mill in Cracow

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Unregulated legal status	%		Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	• •	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Restriction in use	0,1866	3	1	33,3%	1	33,3%	1	33,4%	0	0,0000	0%	0	0,0000	0%	-	-	-
Disposal rights to properties for construction purposes*	1,5181	4	1	25,0%	2	50,0%	1	25,0%	-	-	-	-	-	-	-	-	-
TOTAL	1,7047	7	2	28,6%	3	42,9%	2	28,5%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	#ADR!

* in case of those properties the Investor has written voluntary consents of the owners for their acquisition, and those are free-of-charge