

ID	Task	Duration	Start	Finish	Day																														
					October	March	August	January	June	November	April	September	February	July	December	May	October	March	August	January	June	November	April	September	February	July	December	May	October	March	August	January	June	November	
					M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	
1	3A.1 - Construction of Vistula embankments in Cracow	807 days	Tue 10.10.17	Thu 12.11.20																															
2	Supervision over designing	318 days	Fri 22.03.19	Wed 10.06.20																															
3	Submission of application on the issuance of IPIP for Section 1 and 2	0 edays	Fri 22.03.19	Fri 22.03.19																															
4	Issuance of IPIP decision for Section 1 and 2	0 edays	Fri 29.11.19	Fri 29.11.19																															
5	Submission of appeals against the IPIP decision for Section 1 and 2	14 edays	Fri 29.11.19	Fri 13.12.19																															
6	Consideration of appeals	60 edays	Fri 13.12.19	Tue 11.02.20																															
7	IPIP decision becomes final for Section 1 and 2	30 edays	Tue 11.02.20	Thu 12.03.20																															
8	Submission of application on the issuance of IPIP for Section 3	0 edays	Fri 22.03.19	Fri 22.03.19																															
9	Issuance of IPIP decision for Section 3	0 edays	Fri 29.11.19	Fri 29.11.19																															
10	Submission of appeals against the IPIP decision for Section 3	14 edays	Fri 29.11.19	Fri 13.12.19																															
11	Consideration of appeals	60 edays	Fri 13.12.19	Tue 11.02.20																															
12	IPIP decision becomes final for Section 3	30 edays	Tue 11.02.20	Thu 12.03.20																															
13	Submission of application on the issuance of IPIP for Construction of the left backwater embankment of Dłubnia in the city of Cracow	0 edays	Fri 29.11.19	Fri 29.11.19																															
14	Issuance of IPIP decision for Construction of the left backwater embankment of Dłubnia in the city of Cracow	90 edays	Fri 29.11.19	Thu 27.02.20																															
15	Submission of appeals against the IPIP decision for Construction of the left backwater embankment of Dłubnia in the city of Cracow	14 edays	Thu 27.02.20	Thu 12.03.20																															
16	Consideration of appeals	60 edays	Thu 12.03.20	Mon 11.05.20																															
17	IPIP decision becomes final for Construction of the left backwater embankment of Dłubnia in the city of Cracow	30 edays	Mon 11.05.20	Wed 10.06.20																															
18	Land Acquisition and Resettlement Action Plan	807 days	Tue 10.10.17	Thu 12.11.20																															
19	Identification of the properties necessary for implementation of the project	626 edays	Tue 10.10.17	Fri 28.06.19																															
20	Socio-economic research	44 edays	Tue 30.01.18	Thu 15.03.18																															
21	Development of the socio-economic study	28 edays	Thu 15.03.18	Thu 12.04.18																															
22	Development of LA&RAP	94,38 edays	Tue 30.01.18	Fri 04.05.18																															
23	Submission to the Client	0 edays	Fri 04.05.18	Fri 04.05.18																															
24	Updates and corrections to the LA&RAP based upon the Client's remarks	56 edays	Fri 04.05.18	Fri 29.06.18																															
25	Land Acquisition and Resettlement Action Plan for Construction of the left backwater embankment of Dłubnia in the city of Cracow	33 days	Tue 15.05.18	Fri 29.06.18																															
26	Receiving a power of attorney from the Client to develop the socio-economic study	0 days	Tue 15.05.18	Tue 15.05.18																															
27	Identification of the properties necessary for implementation of the project	1 eday	Tue 15.05.18	Wed 16.05.18																															

ID	Task	Duration	Start	Finish																																																							
					May	October			March			August			January			June			November			April			September			February			July			December			May			October			March			August			January			June			November		
					M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B										
28	Socio-economic research	5 edays	Wed 16.05.18	Mon 21.05.18																																																							
29	Development of the socio-economic study	5 edays	Mon 21.05.18	Sat 26.05.18																																																							
30	Development of LA&RAP for Construction of the left backwater embankment of Dlubnia in the city of Cracow	8 edays	Mon 21.05.18	Tue 29.05.18																																																							
31	Submission to the Client	0 days	Tue 29.05.18	Tue 29.05.18																																																							
32	Updates and corrections to the LA&RAP based upon the Client's remarks	31 edays	Tue 29.05.18	Fri 29.06.18																																																							
33	Submission to the PCU	0 edays	Fri 29.06.18	Fri 29.06.18																																																							
34	Updates and corrections to the LA&RAP based upon the PCU's remarks	54 edays	Fri 29.06.18	Wed 22.08.18																																																							
35	Obtainment of the World Bank's OK	283 days	Wed 22.08.18	Mon 23.09.19																																																							
36	Submission of the documents to the WB	0 edays	Wed 22.08.18	Wed 22.08.18																																																							
37	Provision of WB remarks to the LA&RAP	0 edays	Fri 21.09.18	Fri 21.09.18																																																							
38	Analysis of the WB remarks, update of the document including changes to the BD for the backwater within Dlubnia, division of Contract 3A.1 into Contracts for Works 3A.1 / 1 and 3A.1	298 edays	Fri 21.09.18	Tue 16.07.19																																																							
39	Resubmission to the Client	0 edays	Tue 16.07.19	Tue 16.07.19																																																							
40	Resubmission to the PCU	0 edays	Fri 19.07.19	Fri 19.07.19																																																							
41	Updates and corrections to the LA&RAP based upon the PCU's remarks	10 edays	Fri 19.07.19	Mon 29.07.19																																																							
42	Resubmission of the documents to the WB	0 days	Mon 29.07.19	Mon 29.07.19																																																							
43	Provision of WB remarks to the LA&RAP	35 edays	Mon 29.07.19	Mon 02.09.19																																																							
44	Analysis of the WB remarks, update of the document including changes to the BD for the backwater within Dlubnia, and preparation of clarifications	7 edays	Mon 02.09.19	Mon 09.09.19																																																							
45	Providing the Bank with an updated document	0 days	Mon 09.09.19	Mon 09.09.19																																																							
46	Reception of "OK" clause	14 edays	Mon 09.09.19	Mon 23.09.19																																																							
47	Publication of LA&RAP and public hearings	28 edays	Mon 23.09.19	Mon 21.10.19																																																							
48	Development of LA&RAP including conclusions of public hearings	18 edays	Mon 21.10.19	Fri 08.11.19																																																							
49	Obtainment of the World Bank's "NO"	21 edays	Fri 08.11.19	Fri 29.11.19																																																							
50	Obtainment of properties - 3A.1 - Section 1 and Section 2	185 days	Fri 29.11.19	Fri 14.08.20																																																							
51	Evaluation of permanent occupation and negotiations with PAP on compensation amount	164 edays	Fri 29.11.19	Mon 11.05.20																																																							
52	Establishments on the compensation value and conclusion of agreements establishing the compensation amount	60 edays	Thu 12.03.20	Mon 11.05.20																																																							
53	Payment of compensation	14 edays	Mon 11.05.20	Mon 25.05.20																																																							
54	Transfer of the case to the Voivod (in case negotiations failed)	0 edays	Mon 11.05.20	Mon 11.05.20																																																							

ID	Task	Duration	Start	Finish		Day	October	March	August	January	June	November	April	September	February	July	December	May	October	March	August	January	June	November	
						M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E
55	Issuance of a decision by the Voivod on the compensation value	60 edays	Mon 11.05.20	Fri 10.07.20																					
56	Validation of the Voivod decision	21 edays	Fri 10.07.20	Fri 31.07.20																					
57	Payment of compensation after decision of Voivod	14 edays	Fri 31.07.20	Fri 14.08.20																					
58	Deposit payment of compensation amounts in the case of unsettled legal status of real estate	14 edays	Fri 10.07.20	Fri 24.07.20																					
59	Obtainment of properties - 3A.1 - Section 3	185 days	Fri 29.11.19	Fri 14.08.20																					
60	Evaluation of permanent occupation and negotiations with PAP on compensation amount	164 edays	Fri 29.11.19	Mon 11.05.20																					
61	Establishments on the compensation value and conclusion of agreements establishing the compensation amount	60 edays	Thu 12.03.20	Mon 11.05.20																					
62	Payment of compensation	14 edays	Mon 11.05.20	Mon 25.05.20																					
63	Transfer of the case to the Voivod (in case negotiations failed)	0 edays	Mon 11.05.20	Mon 11.05.20																					
64	Issuance of a decision by the Voivod on the compensation value	60 edays	Mon 11.05.20	Fri 10.07.20																					
65	Validation of the Voivod decision	21 edays	Fri 10.07.20	Fri 31.07.20																					
66	Payment of compensation after decision of Voivod	14 edays	Fri 31.07.20	Fri 14.08.20																					
67	Deposit payment of compensation amounts in the case of unsettled legal status of real estate	14 edays	Fri 10.07.20	Fri 24.07.20																					
68	Obtainment of properties - 3A.1 - Construction of the left backwater embankment of Dlubnia in the city of Cracow	185 days	Thu 27.02.20	Thu 12.11.20																					
69	Evaluation of permanent occupation and negotiations with PAP on compensation amount	134 edays	Thu 27.02.20	Fri 10.07.20																					
70	Establishments on the compensation value and conclusion of agreements establishing the compensation amount	60 edays	Wed 10.06.20	Sun 09.08.20																					
71	Payment of compensation	14 edays	Sun 09.08.20	Sun 23.08.20																					
72	Transfer of the case to the Voivod (in case negotiations failed)	0 edays	Sun 09.08.20	Sun 09.08.20																					
73	Issuance of a decision by the Voivod on the compensation value	60 edays	Sun 09.08.20	Thu 08.10.20																					
74	Validation of the Voivod decision	21 edays	Thu 08.10.20	Thu 29.10.20																					
75	Payment of compensation after decision of Voivod	14 edays	Thu 29.10.20	Thu 12.11.20																					
76	Deposit payment of compensation amounts in the case of unsettled legal status of real estate	14 edays	Thu 08.10.20	Thu 22.10.20																					