


GUIDELINES FOR THE EXECUTION OF THE CONTRACT ON ENVIRONMENTAL AND
SOCIAL POLICIES OF THE WORLD BANK
CONTRACT 4A.3.1/b -POLRAD WEATHER RADAR MODERNIZATION –
METEOROLOGICAL RADAR STATION RZESZÓW

Check-list for environmental and social activities

TABLE OF CONTENTS

PART 1: GENERAL INFORMATION ABOUT THE PROJECT AND LOCATION	3
PART 2: INFORMATION ON PREVENTION OF ENVIRONMENTAL IMPACTS	8
PART 3: MITIGATING ACTIONS	9
PART 4: MONITORING PLAN	12

PART 1: GENERAL INFORMATION ABOUT THE PROJECT AND LOCATION

INSTITUTIONAL AND ADMINISTRATIVE INFORMATION				
Country	Poland			
Project title	Contract 4A.3.1/b – POLRAD Weather Radar Modernization – meteorological radar station Rzeszów			
Scope of the project and activities	<p>As part of the 4A.3.1/b Contract Task, the Contractor shall carry out the following works:</p> <ul style="list-style-type: none"> • dismantling of the existing cupola and radar with apparatus; • installation of the new radar, apparatus, dome together with the necessary adaptation works; • sealing of roof sheathing in the apparatus room and balcony surface; • replacement of external doors; • painting of balcony and gallery railings; • replacement of apparatus room floor - antistatic epoxy flooring; • replacement of floor in staircase (tower base) - execution of epoxy floor; • separation of utility room in the lower part of the tower; • modernization of electrical and data communication installations; • modernization of heating, ventilation and air conditioning systems; • replacement of: <ul style="list-style-type: none"> – anti-burglary systems, – fire alarm system, – video surveillance systems. 			
Institutional solutions (Name / First name and surname as well as contact details)	OVFM PCU		The Employer Institute of Meteorology and Water Management – National Research Institute in Warsaw (IMGW-PIB)	
Implementation (Name / First name and surname as well as contact details)	EMP Coordinator	Supervision carried out by the Supervision Inspector	Contractor Consortium INSTAL Warszawa S.A. and Leonardo Germany GmbH	Contact person
LOCATION DESCRIPTION				
Location name	Weather radar station in Rzeszów			
Description of the location	<p>The planned investment will be located on a plot of land no. 1867/79, Jasionka precinct, Trzebownisko commune, Rzeszów powiat, Subcarpathian voivodeship.</p> <p>The area of the investment on plot no. 1867/79 within Jasionka is 0.1 ha and includes an area for the modernized radar tower with infrastructure (0.07 ha) and an unpaved area (0.03 ha) which are located in the fenced area of the radar station. The investment will be realized on land marked in the register as Ti - other communication areas.</p> <p>The plot is not covered by the Local Spatial Development Plan.</p>		 <p>Terrain map [] YXN</p>	

Who is the owner of this area?	Institute of Meteorology and Water Management - National Research Institute (IMGW-PIB)	
Description of the geographic, physical, biological, geological, hydrographic and socio-economic context	<p>Geological structure - The investment area is located within the mesoregion of the Podkarpacie Proglacial Valley (512.51), macroregion of the Sandomierska Basin. The Podkarpacie Proglacial Valley is a distinct early Quaternary erosional depression situated at an altitude of 180-200 m above sea level. The Wisłok River meanders towards the east, changing its bed several times and leaving numerous depressions and old river beds. On the slopes of the proglacial valley there are a few terraced steps, which are the remnants of the recession of glaciations. The modern valley bottoms are filled with late glacial and Holocene sediments.</p> <p><i>Due to the nature of the project, no impact of the investment on the geological conditions is expected.</i></p> <p>Soil conditions - The Trzebowniko commune has good soil and natural conditions. Very good and good soils (classes I to IV b) constitute 82% and poor soils (classes V to VI) - 18% of the total agricultural land.</p> <p><i>Due to the nature of the project and its point source character, the impact of the project on soils is not expected.</i></p> <p>Surface waters - the investment area is located in the catchment area of the Surface Water Body with the European code RW200017226729 Świerowiec.</p> <p><i>The planned investment will not create a threat to the achievement of environmental objectives for surface water bodies.</i></p> <p>The project area receives an average of approximately 600 mm of precipitation per year. Rainwater and snowmelt will be discharged into the ground spontaneously, flowing off the radar. No new paved areas are expected to be created in the project area that have a permeable surface for rainwater. In addition, rainwater will not flow to adjacent plots of land.</p> <p><i>Modernization works on the tower are not associated with any threat to the soil and water environment.</i></p> <p>Flood risk areas</p> <p><i>According to the flood hazard maps and flood risk maps published on the 22nd of October 2020, the investment area is not located in an area of particular flood risk.</i></p> <p>Groundwater - in terms of groundwater, the analysed area is located within the limits of the groundwater body (GWB) with a code PLGW2000153, which has a good chemical status, good quantitative status, and therefore good general condition. The GWB, based on the status analysis, was determined not to be at risk with regard to achieving the environmental objectives.</p> <p>Impact on surface and underground waters</p> <p>Modernization work is planned for the radar tower, which does not require a permanent water supply for technological or social purposes.</p> <p><i>No potential contamination of surface water and shallow circulating groundwater is diagnosed during the construction phase due to the proper technical condition of construction machinery and equipment.</i></p> <p>Landform and water system</p> <p>No areas or sites filled with stagnant water, watercourses or ditches were observed on plot 1867/79. No other hydrated or wet areas or ponds were identified.</p> <p>Landscape</p> <p>The site covered by this checklist, i.e. the meteorological radar station, is located in the area of Jasionka airport, next to DW869, which is a heavily urbanized area. In view of the development rules applicable in the area of airports, the radar tower is the tallest object in the area and has an obstacle painting, so it is visible in space.</p>	

However, due to the technical nature of its surroundings and its long presence in the landscape, it has blended in with its surroundings. Moreover, its renovation can only positively affect the landscape by improving the aesthetics of the facility.

No negative impact of the modernization works on the landscape is diagnosed.

Air condition

In connection with the refurbishment of the radar station, there will be passenger vehicle traffic, as well as vehicles associated with the transport of supplies and waste disposal. Due to the lack of interference in the existing infrastructure belonging to the commune, as well as low car traffic, which is estimated at less than 10 heavy vehicle passes during the entire construction period, i.e. approx. 2 months, including cranes and several passenger cars per day, the Traffic Organization Plan is not required.

Heavy vehicle trips will occur at the beginning of the works (about 3-4 trips) and at the end of the works period (about 3-4 trips).

Nuisance of the planned project in the period of repair and construction works will be associated with the possibility of temporary, limited mainly to the area of works, increased emissions of dusts and gases, associated with the operation of machinery, welding, grinding and activities related to cleaning and painting barriers. Due to the unorganised nature of the emissions, their variability over time, and the short duration of occurrence, these emissions are difficult to estimate but are not expected to have a permanent impact on air quality. It will be short-term and local in nature.

A short-term, local impact on air quality is diagnosed to occur during refurbishment works, but this would cease with the completion of the works.

Acoustic climate

At the stage of construction works, implementation of the project in question, noise will be burdensome at a distance of up to 100 m from working machinery or conducted works. The greater the distance from the emitter, the greater the decrease in acoustic power. Taking into account the location of the buildings (approx. 150 m of warehouse halls, 650 m of residential buildings) the execution stage will not cause any inconvenience or exceed the acceptable standards. For the average level of acoustic power calculated for the sample four emitters (98.1dB), noise propagation at a distance of 150 m from the source will amount to 54.6dB. Due to the land use, the subject area should be considered a warehouse development area, which according to the Regulation of the Minister of Environment of 14 June 2007 on permissible levels of noise in the environment (Journal of Laws 2014, item 112), for which the permissible LAeq D is not subject to protection.

For the duration of the construction and renovation works, i.e. approximately 2 months, there will be approximately 10 truck trips with transport or disposal of waste, which may emit noise up to 102 dB. The trips will take place between 6:00 a.m. and 10:00 p.m. and will not be a nuisance to residential development.

Noise emissions at the construction stage are temporary and will cease with the completion of the works.

Flora, fungi biota and plant communities

The area of the radar station in Rzeszów and the future investment is not a place of preying of large mammals.

Avifauna and herpetofauna of the area is characteristic for urbanized areas, but is quite scarce due to the nearby airport. During the site visit, no invertebrates were observed in the study area.

No protected species of fungi or lichens were found, nor were species of fungi with multiple fruiting bodies.

No valuable or protected natural habitats were observed within the parcel where the radar station is located and within the surveyed 100 m buffer. The parcel is covered with regularly mowed, seeded lawn. More than half of the parcel is paved with jomb slabs. There are no trees or shrubs around the plot.

The refurbishment of the station will not adversely affect the natural environment and nearby protected areas.

Impacts on biodiversity and habitats are and will remain very low.

Elements of the environment protected under the Act of the 16th of April 2004 on the protection of nature and ecological corridors (within a radius of 10 km):

The investment site is not located within any form of nature conservation, nor will it affect the forms of nature conservation in its surroundings. Forms of nature conservation within 10 km are described in Table 2 of the General Environmental Management Plan - Guidelines for the Contractor 4A.3.1. Contract - POLRAD weather radar modernization and the map of investment location against the background of nature protection forms can be found in Annex 6a Location Map of the 4A.3.1 Contract against the protected areas - RZESZÓW to the above-mentioned document.

Cultural heritage

There are no historic buildings or archaeological protection zones in the area of the planned project or in its immediate vicinity.

The planned investment will not have a negative impact on the cultural heritage or, in the event of finding objects of historic importance, it will have a negligible impact.

Adjacent areas

Implementation of the project will not have significant negative impact and will not alter the areas adjacent to the plot. The project site is located in the vicinity of technical areas of the airport, road and warehouse areas. The nearest buildings not belonging to the Investor are located at a distance of approx. 50 m to the south - the technical building, 150 m to the north and 210 m to the east (storage halls).

Materials used

Only environmentally safe, non-toxic materials will be used during construction and refurbishment work. During the refurbishment works mainly the following materials will be used: bituminous roofing paper, coated sheet metal elements, sandwich panels, electrical cables, epoxy paints and small-sized steel elements. Due to the very small scope of the refurbishment work, the quantities of individual materials will be low and most will be stored in a warehouse on site or incorporated into the building immediately upon delivery. As no hazardous materials will be stored, they do not require additional protection.

Waste material will be stored in containers at a designated area and will be taken away regularly so that it will not accumulate. Due to the use of the currently hardened area for the construction backup facilities, no transformation of the existing space is expected after its removal. The following waste will be produced: scrap metal ca. 4000 kg, mixed construction waste ca. 400 kg, electro-waste ca. 400 - 700 kg. Moreover, radar with dome will be utilized. Some electronic elements will be collected by IMGW-PIB for future use. Hazardous waste will be generated - oil stored in the radar and radar control cabinet. It will be drained from the device with due caution, stored in a special sealed container on a sealed surface and handed over for utilization to an authorized entity. It is not planned to take electro-waste to a waste collection point. A special container, provided by the waste collector, will be used at the construction site.

SUMMARY

There are no wetlands and therefore no hydrogenic ecosystems in the area designated for the project.

Furthermore, no residential development is planned in the study area, which is often the cause of biodiversity decline. The investment will not affect species perceived as conflicting and will not increase the penetration of alien species.

As a result of the radar tower modernization, there will be no degradation of regionally or nationally valuable species sites and natural habitats.

	<p>The implementation of the investment will not adversely affect habitats or species of flora, fauna and fungi.</p> <p>In the case of the planned Investment, there is no possibility of direct or indirect impact of the planned modernisation facilities on the loss, fragmentation or modification of habitats. The investment will be located on a small area.</p> <p>The investment will not have negative impact on any forms of nature protection.</p>
Locations and distances to places where materials can be obtained, especially aggregates, water, stone?	not applicable
LEGISLATION	
Identification of the national and local laws and permits applicable to the project activities	<p>These issues are described in detail in Annex 3 <i>List of legal acts related to environmental protection</i> to the General Environmental Management Plan - Guidelines for the Contractor for the Contract 4A.3.1. POLRAD Weather Radar Modernisation</p> <p>Permit for investment execution issued by Podkarpackie Voivodeship Office in Rzeszów (to be obtained in Q2 2022)</p>
Identify when/where the public consultation process took place	<p>Public consultation on the check-list is not necessary.</p> <p>(see Part 3 for additional information)</p>
INSTITUTIONAL CAPACITY BUILDING	
Will there be any capacity building?	[X] N or [] Y if yes, Annex 2 contains a capacity-building program

PART 2: INFORMATION ON PREVENTION OF ENVIRONMENTAL IMPACTS

ENVIRONMENT / SOCIAL RESEARCH			
	Activity	Status	Triggered actions
Will the activity at the project site include / relate to any of the following?	A. Construction works	X Yes <input type="checkbox"/> No	See point A and B below
	B. Small-scale new construction	<input type="checkbox"/> Yes X No	See point A and B below
	C. Individual sewage treatment system	<input type="checkbox"/> Yes X No	See point C below
	D. Historical building(s) and districts	<input type="checkbox"/> Yes X No	See point D below
	E. Land occupation ¹	<input type="checkbox"/> Yes X No	See point E below
	F. Hazardous or toxic materials ²	<input type="checkbox"/> Yes X No	See point F below
	G. Nature protection	X Yes <input type="checkbox"/> No	See point G below
	H. Traffic and pedestrian safety	<input type="checkbox"/> Yes X No	See point H below
	I. Specific guidelines to be followed in the event of an epidemic or a state of emergency during the execution of the works	X Yes <input type="checkbox"/> No	See point I below

¹ Land occupations include displacement of people, change of living conditions, encroachment on private land i.e. land that is being acquired/transferred and this affects people who live and/ or are squatters and/or run businesses on the occupied land.

² Toxic / hazardous material includes but is not limited to asbestos, toxic paints, harmful solvents, lead paint removal, etc.

PART 3: MITIGATING ACTIONS

ACTIVITY	PARAMETER	CHECK-LIST OF MITIGATING ACTIONS
A. General conditions for the execution of works	Appropriate organisation and work safety	<ul style="list-style-type: none"> (a) Local building and environmental inspectorates and the local community have been informed of upcoming activities, (b) The public has been informed of the works through appropriate media notification and/or publicly available websites (including the location of the works). (c) All legally required building and / or renovation permits have been obtained. (d) The contractor formally undertakes that all work will be carried out in a safe and disciplined manner designed to minimise the impact on surrounding residents and the environment. (e) Health and safety supervision has been established, which will be responsible for appropriate marking (including informing employees about key rules and regulations that must be followed) and securing the construction site. (f) The personal protective equipment of employees will be in line with international good practice (helmets, if necessary, masks and goggles, harnesses and safety shoes are always obligatory). (g) The work area will be properly secured and marked. If the possibility of the presence of hazardous areas that pose a threat to human life and health is identified, they will be marked with warning signs and secured against unauthorised access. (h) The equipment, machines or tools used during the works must ensure compliance with the quality requirements for the Works, health and safety regulations as well as Biosafety regulations (if required) and must not cause damage to the existing infrastructure and elements of the development and landscaping. (i) The contractor will apply the principles of HIV-AIDS and SARS-CoV-2 - COVID-19 prevention. (j) The Contractor shall develop and submit, for approval by the PIU, the procedures related to the World Bank's ES Code of Conduct (environmental, social, health and safety aspects), which are governed by national laws governing environmental protection, health and safety and labour law. (k) The Contractor is obliged to report all accidents involving employees and bystanders to the PIU, as well as incidents significant from the point of view of the ES Code of Conduct.
B. Modernization works on the radar station	Air quality	<ul style="list-style-type: none"> (a) The Contractor's vehicles cannot pollute the surrounding environment (pavements, roads). (b) For each location where the radar system will be upgraded, electromagnetic fields shall be measured to determine compliance with standards. After conducting each measurement, the Contractor shall submit the results to the PIU for verification. The level of electromagnetic fields in the environment shall not exceed acceptable standards. (c) During the works, leaving vehicles and machines idling will be limited to the necessary minimum. (d) Only vehicles, machines and devices complying with current emission standards will be used.
	Noise	<ul style="list-style-type: none"> (e) The noise related to the modernisation works will be limited to the working hours (6.00 - 22.00). (f) Such vehicles, machines and devices will be used, that provide reduction of the noise to the applicable regulations and standards. (g) During operation, the engine covers of generators, air compressors and other power-driven mechanical equipment should be kept closed and the equipment placed as far as possible from the residential areas.
	Water	<ul style="list-style-type: none"> (h) The material base and machinery park will be organized on a leakproof pavement. (i) The construction site will be equipped with means to neutralize possible spills e.g. sorbent.

	Soils	<p>(j) If it is necessary to destroy the topsoil, the topsoil shall be collected, stockpiled, and then used for restoration.</p> <p>(k) Construction site shall be protected against the entry of possible pollutants.</p> <p>(l) In the event of emission of oil-based pollutants to the soil surface, immediate measures shall be taken to prevent the spread of pollutants and the contaminated soils shall be removed without delay and then disposed of properly as waste.</p> <p>(m) During outdoor work, e.g. painting railings, if there is a risk of soil contamination, properly secure the soil before starting the work.</p>
	Waste management	<p>(n) Waste segregation, storage and disposal paths and locations will be identified for all types of waste expected as a result of the works and designated by the Site Manager.</p> <p>(o) Proper waste management will be ensured, including selective storage in separate and designated areas, in conditions preventing penetration of pollutants into the environment, and transfer for reuse or disposal.</p> <p>(p) The waste should be handed over to entities authorised for their further management.</p> <p>(q) Records of waste disposal will be kept as evidence of proper management as planned.</p>
C. Individual sewage treatment system	Water quality	<p>(a) Social and domestic sewage shall be collected in sealed, drainless containers, the content of which shall be transferred to entities holding appropriate permits for their further management (in case of lack of access to the sewage system).</p>
D. Monument (s)	Cultural heritage	<p>(a) Conduct earthwork, such as for installations and other excavations, with due care.</p> <p>(b) In the event of finding objects that may have or have a historical value, the works should be immediately stopped, the area should be secured and the nature conservation officer as well as the Podkarpackie Voivodeship Conservator of Monuments should be notified.</p>
E. Land acquisition	Land acquisition plan / framework	<p>NOT APPLICABLE (the works will be performed on the premises of which IMGW-PIB is the owner and there is no need to acquire land for permanent or temporary use)</p>
F. Toxic materials	Toxic / hazardous waste management	<p>(a) If hazardous waste is present, it will be segregated and stored in separate, designated containers, protected against the effects of the weather.</p> <p>(b) During implementation of the project, substances particularly harmful to the aquatic environment, which may potentially be found in the area of work, will be stored in sealed containers, meeting fire and environmental protection requirements.</p>
G. Nature protection	Protected areas, natural habitats, protected species	<p>(a) The activities concerning the re-assessment of the classification regarding obligation to obtain an environmental decision, as well as the acquisition of any relevant permits and decisions, are the responsibility of the Contractor. The Contractor is obliged to inform the PIU on an ongoing basis about the actions taken to obtain administrative decisions and the arrangements made with environmental and nature protection authorities regarding the activities carried out under the Contract. The above-mentioned administrative decisions shall be obtained by the Contractor on behalf of the Employer on the basis of relevant powers of attorney issued.</p> <p>(b) Due to the small area of works and lack of naturally valuable habitats and species (identification was made for the needs of the Report on environmental impact for the modernisation of the radar station), the Contractor for the time of preparation and implementation of works will not employ a team of naturalists responsible for permanent supervision of these works. The nature conservation functions will be performed by an employee of the Contractor having the appropriate knowledge, approved by the Employer. Activities in the field of nature conservation will be carried out in accordance with the applicable regulations and good practices developed under the OVFM Project under the supervision of a representative of the PIU.</p> <p>(c) Construction and other works carried out during the period of execution of the Contract shall be carried out under the ongoing supervision of the nature conservation officer of the Contractor. The nature conservation</p>

		officer shall, in accordance with his specialty and the type of works performed, inter alia, carry out regular inspections of the entire Contract area (at least once a month) and provide his comments and recommendations on an ongoing basis to the Contractor's personnel responsible for carrying out the works.
	Animal protection	(d) Secure all openings in doors and walls of rooms, especially ventilation openings, for example with netting with a mesh size of no more than 0.5 cm in diameter to prevent bats, birds, and smaller mammals from occupying these objects.
H. Traffic and pedestrian safety	Direct or indirect risks to public and pedestrian traffic arising from construction activities	(a) In accordance with the national regulations, the Contractor will ensure adequate protection of the construction site and regulation of traffic related to the construction. This includes, but is not limited to, the following: <ol style="list-style-type: none"> 1. Marking, warning signs. 2. Providing safe and permanent access and transit for emergency services. 3. Agreeing on the Traffic Organization Project with the owner and/or lessee of the road - if necessary.
I. Specific guidelines to be followed in the event of an epidemic or a state of alert or emergency during the execution of the works	Direct or indirect threats to public health	(a) In the event of an epidemic or a state of epidemic emergency being in force during the execution of the works, the Contractor shall be obliged to: <ol style="list-style-type: none"> 1. ensure that all necessary precautions are taken for the health and safety of physical workers and the Contractor's Personnel on the construction site, in particular as regards the introduction of appropriate measures to avoid or minimise the spread of diseases, including measures to avoid or minimise the transmission of contagious diseases, which may be related to the influx of temporary or permanent workforce associated with the execution of the Contract, in a manner specified in the content of the applicable Law, e.g. pursuant to art.46 a of the Act of the 5th of December 2008 on preventing and combating infectious diseases in humans (consolidated text Journal of Laws of 2019, item 1239 as amended d.) of the regulations on the establishment of certain restrictions, orders and bans in connection with the occurrence of an epidemic, 2. designate a person responsible under the Contract for matters related to the principles of occupational health and safety during an epidemic or epidemic threat, 3. implement appropriate recommendations of sanitary services in the territory of the Republic of Poland and the World Bank, 4. cooperate with the Employer, in particular provide current information on the taken or planned precautionary measures, including the proper protection of the construction site against unauthorised access and the implementation of appropriate procedures, 5. organise an information campaign (e.g. in the form of posters and instructions placed on the construction site) on the symptoms and signs of infection, virus spread, methods of protection (including e.g. regular hand washing).

PART 4: MONITORING PLAN

Activity	What	Where	How	When	Why	Cost	Who
A. General conditions for the execution of works	The conditions set out in Part 3 point A	Radar station in Rzeszów Control and verification of the Contractor's documents (point 3A a-c)	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual monitoring, photo documentation.	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.
B. Modernization works on the radar station	The conditions set out in Part 3 point B	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual monitoring, photo documentation.	During the period of execution of the Contract, on an ongoing basis, not less than once a month, once for point 3B b, after commissioning the upgraded radar	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.
C. Individual sewage treatment system	The conditions set out in Part 3 point C	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.

Activity	What	Where	How	When	Why	Cost	Who
			monitoring, photo documentation.				
D. Monument (s)	The conditions set out in Part 3 point D	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual monitoring, photo documentation.	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.
E. Land occupations	NOT APPLICABLE						
F. Toxic materials	The conditions set out in Part 3 point F	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual monitoring, photo documentation.	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.
G. Nature protection	The conditions set out in Part 3 point G	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness	Shall be borne by the Contractor	Contractor's staff, PIU staff.

Activity	What	Where	How	When	Why	Cost	Who
			monitoring, photo documentation.		of implementation.		
H. Traffic and pedestrian safety	The conditions set out in Part 3 point H	Radar station in Rzeszów	Verification-assessment / approval of the documentation provided by the Contractor to the PIU. Visual monitoring, photographic documentation (including the condition of roads and the possible condition of buildings if transports would be frequent and close to limit load), control of obtaining opinions and / or arrangements required by law, administrative decisions.	During the performance of the Contract, on an ongoing basis, at least once a month.	Control of the need for individual activities, control of the correctness of implementation.	Shall be borne by the Contractor	Contractor's staff, PIU staff.
I. Specific guidelines to be followed in the event of an epidemic or a state of alert or emergency	The conditions set out in Part 3 point I	Radar station in Rzeszów	Verification-assessment / approval of the documentation	During the performance of the Contract, on an ongoing basis,	Control of the need for individual activities, control	Shall be borne by the Contractor	Contractor's staff, PIU staff.

Activity	What	Where	How	When	Why	Cost	Who
during the execution of the works			provided by the Contractor to the PIU. Visual monitoring, photographic documentation, control of obtaining opinions and / or arrangements required by law, administrative decisions.	at least once a month.	of the correctness of implementation.		