

ID	Nazwa zadania	Duration	Start	Finish	March	May	July	Septem	Novem	January	March	May	July	Septem	Novem
					B	E	M	B	E	M	B	E	M	B	E
1	Contract 3A.2: Flood Protection in Serafa Valley - Malinówka 3 reservoir	571 days	Mon 02.09.19	Mon 08.11.21											
2	Submission of an application on the issuance of IPIP	0 edays	Fri 26.02.21	Fri 26.02.21											
3	Investment Project Implementation Permit	90 edays	Fri 26.02.21	Thu 27.05.21											
4	IPIP decision becomes final	40 edays	Thu 27.05.21	Tue 06.07.21											
5	Land Acquisition and resettlement Action Plan	571 days	Mon 02.09.19	Mon 08.11.21											
6	Identification of properties necessary to implement the Contract	14,38 edays	Mon 02.09.19	Mon 16.09.19											
7	Socio-economic study	30 edays	Mon 09.09.19	Wed 09.10.19											
8	Development of the socio-economic study	14,38 edays	Mon 04.11.19	Mon 18.11.19											
9	Development of the LA&RAP	127,38 edays	Mon 04.11.19	Tue 10.03.20											
10	Submission to the Client	0 days	Fri 20.03.20	Fri 20.03.20											
11	Client's analyses and updates	56 edays	Fri 20.03.20	Fri 15.05.20											
12	Submission to the PCU	0 days	Fri 15.05.20	Fri 15.05.20											
13	PCU's analyses and updates	124 edays	Fri 15.05.20	Wed 16.09.20											
14	Obtainment of the World Bank's "OK" for the purpose of LA&RAP publication	9 edays	Wed 16.09.20	Fri 25.09.20											
15	Publication of the LA&RAP and public consultations	22 edays	Thu 05.11.20	Fri 27.11.20											
16	Development of the LA&RAP including conclusion drawn from the public consultations	75 edays	Fri 27.11.20	Wed 10.02.21											
17	Obtainment of the World Bank's "NO" for the LA&RAP	14 edays	Fri 12.02.21	Fri 26.02.21											
18	Acquisition of the properties	205 days	Mon 25.01.21	Mon 08.11.21											
19	Evaluation of permanent acquisition	136 edays	Mon 25.01.21	Thu 10.06.21											
20	Negotiations with the PAPs on the amount of compensation	46 edays	Thu 10.06.21	Mon 26.07.21											
21	Payment of compensation	42 edays	Tue 06.07.21	Tue 17.08.21											
22	Transferring the case to the Governor (in case negotiation fails)	0 edays	Mon 26.07.21	Mon 26.07.21											
23	Issuance of a decision by the Governor on the amount of compensation	60 edays	Mon 26.07.21	Fri 24.09.21											
24	Validation of the Governor's decision	31 edays	Fri 24.09.21	Mon 25.10.21											
25	Payment of compensation	14 edays	Mon 25.10.21	Mon 08.11.21											