

ID	Task Mode	Nazwa zadania	Duration	Start	Finish	Half 2, 2020			Half 1, 2021			Half 2, 2021			Half 1, 2022			Half 2, 2022			Half 1, 2023			Half 2, 2023	
						J	S	N	J	M	M	J	S	N	J	M	M	J	S	N	J	M	M	J	S
1		LAAP Task - 2B.2/2(a) - Bystrzyca Dusznicka Facility (Szczytna - Kamienny Potok, Polanica-Zdrój)	742 days	Thu 08.10.20	Fri 11.08.23																				
2	✓	Identification of properties necessary for project execution	124 days	Mon 04.01.21	Thu 24.06.21																				
3	✓	Socio-economic studies	37 days	Thu 01.07.21	Fri 20.08.21																				
4	✓	Development of socio-economic study	12 days	Mon 23.08.21	Tue 07.09.21																				
5	✓	LAAP preparation	379 days	Thu 08.10.20	Tue 22.03.22																				
6	✓	Hand-over to Client	1 day	Tue 22.03.22	Tue 22.03.22																				
7	✓	Client / PCU analyses and updates	48 days	Fri 14.01.22	Tue 22.03.22																				
8		Obtaining the World Bank's to make LAAP public	168 days	Wed 06.04.22	Fri 25.11.22																				
9		Making LAAP public and social consultations	31 days	Fri 25.11.22	Fri 06.01.23																				
10		Upublicznienie PPN	21 days	Fri 25.11.22	Fri 23.12.22																				
11		Making LAAP public	1 day	Mon 19.12.22	Mon 19.12.22																				
12		Preparation of LAAP considering conclusions of the public consultation	4 days	Tue 20.12.22	Fri 23.12.22																				
13		Obtaining 'NO' from the World Bank for LAAP	10 days	Mon 26.12.22	Fri 06.01.23																				
14		Obtaining IPI (from application to decision)	263 days	Wed 10.08.22	Fri 11.08.23																				
15		IPI - Szczytna Kamienny Potok	142 edays	Wed 10.08.22	Fri 30.12.22																				
16		IPI - Polanica Zdrój	145 edays	Thu 06.10.22	Tue 28.02.23																				
17		Handing over properties (based on IPI)	171 days	Fri 16.12.22	Fri 11.08.23																				
18		Providing the Programme by the Contractor (8.3)	28 edays	Fri 30.06.23	Fri 28.07.23																				
19		Preparing the expert opinions for the Real properties and Settlements on effecting the advance payment for the compensation	62 days	Fri 16.12.22	Tue 14.03.23																				
20		Szczytna Kamienny Potok	28 edays	Fri 16.12.22	Fri 13.01.23																				
21		Polanica Zdrój	28 edays	Tue 14.02.23	Tue 14.03.23																				
22		Proposal and approvals with the PAP regarding the advance payment amount for the	64 days	Fri 13.01.23	Thu 13.04.23																				
23		Szczytna Kamienny Potok	30 edays	Fri 13.01.23	Sun 12.02.23																				
24		Polanica Zdrój	30 edays	Tue 14.03.23	Thu 13.04.23																				
25		Effecting the advance payment for compensatio	65 days	Sun 12.02.23	Sat 13.05.23																				
26		Szczytna Kamienny Potok	30 edays	Sun 12.02.23	Tue 14.03.23																				
27		Polanica Zdrój	30 edays	Thu 13.04.23	Sat 13.05.23																				
28		Forwarding the case related to determining the compensation amount: to be settled by the Provincial Governor	52 days	Thu 30.03.23	Mon 12.06.23																				
29		Szczytna Kamienny Potok	14 edays	Thu 30.03.23	Thu 13.04.23																				
30		Polanica Zdrój	14 edays	Mon 29.05.23	Mon 12.06.23																				
31		Handing over properties (based on IPIP and clause No. 8.3)	14 edays	Fri 28.07.23	Fri 11.08.23																				

Projekt: 20221116 RAP 2B.2_2a Data: Wed 16.11.22	Zadanie		Zadanie nieaktywne		Rzutowanie podsumowania ręcznego		Zewnętrzne punkty kontrolne	
	Podział		Nieaktywny punkt kontrolny		Podsumowanie ręczne		Termin ostateczny	
	Punkt kontrolny		Podsumowanie nieaktywne		Tylko z rozpoczęciem		Postęp	
	Podsumowanie		Zadanie ręczne		Tylko z zakończeniem		Ręczne (postęp)	
	Podsumowanie projektu		Tylko z czasem trwania		Zadania zewnętrzne			