Appendix 2 Land acquirement schedule 1C.1 Extension and construction of flood embankments and Reconstruction of Czamy Kanał and Racza Struga																			
ID	-	Task name	Duration	Start	Finish	f 2	2015, Half 1	2015, Half 2	2016, Half 1	2016, Ha	alf 2 20)17, Half 1	2017, Half 2	2018, Half 1	2018, Half 2	2019, Half 1	2019, Half 2	2020, Half 1	2020, Half 2
	0					OND) J F M A M .	JJASON	DJFMAM	JJJAS	ONDJ	FMAM	J J A S O N	I D J F M A N	1 J J A S O N	IDJFMAN	JJASON	DJFMAM	JJASO
1		Extension and construction of flood embankments	1232 days	15-04-08	19-12-26			1		1			1	1	1	1	1	- Y	
2	31	PNRI obtaining	0 days	15-04-17	15-04-17		\$ 04-1	7	11				1	1	1	1	1		
3	14.5	Properties valuation	68 days	15-08-27	15-11-30		1						1	1	1	1	1	1	1
4	H.	Negotiations with owners	191 days	15-04-08	15-12-30		· –				i i		1						
	31	Compensation payment	153 days	15-06-01	15-12-30			· · · · · · · · · · · · · · · · · · ·	_ :				1				1		
6	11	Start of the works	976 days	16-03-31	19-12-26		1	1					·					_ ;	
7		Reconstruction of Czarny Kanał and Racza Struga	1531 days	14-11-14	20-09-25	—	1	1		1						1	1		
8	31	Preparation of design	273 days	14-11-14	15-12-01		1	<u> </u>	11				1	1	1	1	1		
9	H.	Negotiations with owners	196 days	15-04-01	15-12-30								1	1	1	1	1		
10	31	Submission of the application on issuance of the localisation decision	0 days	14-12-29	14-12-29	•	12-29												
11	14.	Localisation decision	0 days	15-08-17	15-08-17		1		11				1			1		1	
12	11	Submission of the application on issuance of the resettlement decision	0 days	15-12-01	15-12-01			•	12-01		ור								
13		Resettlement decision	0 days	16-10-31	16-10-31		i.	i e e e e e e e e e e e e e e e e e e e	1.1		▲ <u>1</u> 0-31		i.	i.		i	i.	i	1
14		Compensation payment	43 days	16-11-01	16-12-29		1	1			- Č		1			1	1	-	
15	11	Start of the works	976 days	16-12-30	20-09-25		1	1		1			1	1	1	1		1	<u> </u>