

| ID | Task Mode | Nazwa zadania | Duration | Start | Finish | Half 2, 2020 | | | Half 1, 2021 | | | Half 2, 2021 | | | Half 1, 2022 | | | Half 2, 2022 | | | Half 1, 2023 | | | Half 2, 2023 | | | Half 1, 2024 |
|----|-----------|---|-----------|--------------|--------------|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|---|---|--------------|
| | | | | | | J | S | N | J | M | M | J | S | N | J | M | M | J | S | N | J | M | M | J | S | N | J |
| 1 | | LAAP Task - 2B.2/2(a) - Bystrzyca Dusznicka Facility (Szczytna - Kamienny Potok, Polanica-Zdrój) | 822 days | Thu 08.10.20 | Mon 04.12.23 | | | | | | | | | | | | | | | | | | | | | | |
| 2 | ✓ | Identification of properties necessary for project execution | 124 days | Mon 04.01.21 | Thu 24.06.21 | | | | | | | | | | | | | | | | | | | | | | |
| 3 | ✓ | Socio-economic studies | 37 days | Thu 01.07.21 | Fri 20.08.21 | | | | | | | | | | | | | | | | | | | | | | |
| 4 | ✓ | Development of socio-economic study | 12 days | Mon 23.08.21 | Tue 07.09.21 | | | | | | | | | | | | | | | | | | | | | | |
| 5 | ✓ | LAAP preparation | 379 days | Thu 08.10.20 | Tue 22.03.22 | | | | | | | | | | | | | | | | | | | | | | |
| 6 | ✓ | Hand-over to Client | 1 day | Tue 22.03.22 | Tue 22.03.22 | | | | | | | | | | | | | | | | | | | | | | |
| 7 | ✓ | Client / PCU analyses and updates | 48 days | Fri 14.01.22 | Tue 22.03.22 | | | | | | | | | | | | | | | | | | | | | | |
| 8 | ✓ | Obtaining the World Bank's to make LAAP public | 168 days | Wed 06.04.22 | Fri 25.11.22 | | | | | | | | | | | | | | | | | | | | | | |
| 9 | ✓ | Making LAAP public and social consultations | 105 days | Fri 25.11.22 | Thu 20.04.23 | | | | | | | | | | | | | | | | | | | | | | |
| 10 | ✓ | Making LAAP public | 21 days | Fri 25.11.22 | Fri 23.12.22 | | | | | | | | | | | | | | | | | | | | | | |
| 11 | ✓ | Public consultation | 1 day | Mon 19.12.22 | Mon 19.12.22 | | | | | | | | | | | | | | | | | | | | | | |
| 12 | ✓ | Preparation of LAAP considering conclusions of the public consultation | 4 days | Tue 20.12.22 | Fri 23.12.22 | | | | | | | | | | | | | | | | | | | | | | |
| 13 | ✓ | Obtaining 'NO' from the World Bank for LAAP | 85 days | Fri 23.12.22 | Thu 20.04.23 | | | | | | | | | | | | | | | | | | | | | | |
| 14 | | Obtaining IPI (from application to decision) | 343 days | Wed 10.08.22 | Mon 04.12.23 | | | | | | | | | | | | | | | | | | | | | | |
| 15 | | IPI - Szczytna Kamienny Potok | 294 edays | Wed 10.08.22 | Wed 31.05.23 | | | | | | | | | | | | | | | | | | | | | | |
| 16 | | IPI - Polanica Zdrój | 237 edays | Thu 06.10.22 | Wed 31.05.23 | | | | | | | | | | | | | | | | | | | | | | |
| 17 | | Handing over properties (based on IPI) | 229 days | Tue 17.01.23 | Mon 04.12.23 | | | | | | | | | | | | | | | | | | | | | | |
| 18 | | Providing the Programme by the Contractor (8.3) | 28 edays | Mon 23.10.23 | Mon 20.11.23 | | | | | | | | | | | | | | | | | | | | | | |
| 19 | | Preparing the expert opinions for the Real properties and Settlements on effecting the advance payment for the compensation | 20 days | Wed 17.05.23 | Wed 14.06.23 | | | | | | | | | | | | | | | | | | | | | | |
| 20 | | Szczytna Kamienny Potok | 28 edays | Wed 17.05.23 | Wed 14.06.23 | | | | | | | | | | | | | | | | | | | | | | |
| 21 | | Polanica Zdrój | 28 edays | Wed 17.05.23 | Wed 14.06.23 | | | | | | | | | | | | | | | | | | | | | | |
| 22 | | Proposal and approvals with the PAP regarding the advance payment amount for the compensations | 22 days | Wed 14.06.23 | Fri 14.07.23 | | | | | | | | | | | | | | | | | | | | | | |
| 23 | | Szczytna Kamienny Potok | 30 edays | Wed 14.06.23 | Fri 14.07.23 | | | | | | | | | | | | | | | | | | | | | | |
| 24 | | Polanica Zdrój | 30 edays | Wed 14.06.23 | Fri 14.07.23 | | | | | | | | | | | | | | | | | | | | | | |
| 25 | | Effecting the advance payment for compensations | 21 days | Fri 14.07.23 | Sun 13.08.23 | | | | | | | | | | | | | | | | | | | | | | |
| 26 | | Szczytna Kamienny Potok | 30 edays | Fri 14.07.23 | Sun 13.08.23 | | | | | | | | | | | | | | | | | | | | | | |
| 27 | | Polanica Zdrój | 30 edays | Fri 14.07.23 | Sun 13.08.23 | | | | | | | | | | | | | | | | | | | | | | |
| 28 | | Forwarding the case related to determining the compensation amount: to be settled by the Provincial Governor | 10 days | Tue 29.08.23 | Tue 12.09.23 | | | | | | | | | | | | | | | | | | | | | | |
| 29 | | Szczytna Kamienny Potok | 14 edays | Tue 29.08.23 | Tue 12.09.23 | | | | | | | | | | | | | | | | | | | | | | |
| 30 | | Polanica Zdrój | 14 edays | Tue 29.08.23 | Tue 12.09.23 | | | | | | | | | | | | | | | | | | | | | | |
| 31 | | Handing over properties (based on IPIP and clause No. 8.3) | 14 edays | Mon 20.11.23 | Mon 04.12.23 | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | | |
|---|-----------------------|--|----------------------------|--|----------------------------------|--|-----------------------------|--|
| Projekt: LAAP 2B.2/2a Data: Mon 08.05.23 | Zadanie | | Zadanie nieaktywne | | Rzutowanie podsumowania ręcznego | | Zewnętrzne punkty kontrolne | |
| | Podział | | Nieaktywny punkt kontrolny | | Podsumowanie ręczne | | Termin ostateczny | |
| | Punkt kontrolny | | Podsumowanie nieaktywne | | Tylko z rozpoczęciem | | Postęp | |
| | Podsumowanie | | Zadanie ręczne | | Tylko z zakończeniem | | Ręczne (postęp) | |
| | Podsumowanie projektu | | Tylko z czasem trwania | | Zadania zewnętrzne | | | |