

| ID | Nazwa zadania | Duration | Start | Finish | March | May | July | Septem | Novem | January | March | May | July | Septem | Novem |
|----|--|------------------|---------------------|---------------------|-------|-----|------|--------|-------|---------|-------|-----|------|--------|------------|
| | | | | | B | E | M | B | E | M | B | E | M | B | E |
| 1 | 3A.2 Flood protection in Serafa Valley | 482 days? | Mon 02.09.19 | Tue 06.07.21 | | | | | | | | | | | |
| 2 | 3A.2/1 Flood protection in Serafa Valley – Malinówka 1 reservoir | 227 days? | Fri 29.05.20 | Mon 12.04.21 | | | | | | | | | | | |
| 3 | Submission of an application on the issuance of IPIP | 0 edays | Mon 27.07.20 | Mon 27.07.20 | | | | | | | | | | | 27.07.2020 |
| 4 | Investment Project Implementation Permit | 120 edays | Mon 27.07.20 | Tue 24.11.20 | | | | | | | | | | | |
| 5 | IPIP decision becomes final | 30 edays | Tue 24.11.20 | Thu 24.12.20 | | | | | | | | | | | |
| 6 | 3A.2/2 Flood protection in Serafa Valley – Malinówka 2 reservoir | 248 days? | Fri 24.07.20 | Tue 06.07.21 | | | | | | | | | | | |
| 7 | Submission of an application on the issuance of IPIP | 0 edays | Fri 24.07.20 | Fri 24.07.20 | | | | | | | | | | | 24.07.2020 |
| 8 | Investment Project Implementation Permit | 122 edays | Fri 24.07.20 | Mon 23.11.20 | | | | | | | | | | | |
| 9 | IPIP decision becomes final | 30 edays | Mon 23.11.20 | Wed 23.12.20 | | | | | | | | | | | |
| 10 | Land Acquisition and resettlement Action Plan - 3A.2/1, 3A.2/2 | 382 days | Mon 02.09.19 | Tue 16.02.21 | | | | | | | | | | | |
| 11 | Identification of properties necessary to implement the Contract | 7,38 edays | Mon 02.09.19 | Mon 09.09.19 | | | | | | | | | | | |
| 12 | Socio-economic study | 30 edays | Mon 09.09.19 | Wed 09.10.19 | | | | | | | | | | | |
| 13 | Development of the socio-economic study | 28,38 edays | Wed 02.10.19 | Wed 30.10.19 | | | | | | | | | | | |
| 14 | Development of the LA&RAP | 152,38 edays | Wed 02.10.19 | Mon 02.03.20 | | | | | | | | | | | |
| 15 | Submission to the Client | 0 days | Mon 02.03.20 | Mon 02.03.20 | | | | | | | | | | | 02.03.2020 |
| 16 | Client's analyses and updates | 28 edays | Mon 02.03.20 | Mon 30.03.20 | | | | | | | | | | | |
| 17 | Submission to the PCU | 0 days | Mon 30.03.20 | Mon 30.03.20 | | | | | | | | | | | 30.03.2020 |
| 18 | PCU's analyses and updates | 53 edays | Mon 30.03.20 | Fri 22.05.20 | | | | | | | | | | | |
| 19 | Obtainment of the World Bank's "OK" for the purpose of LA&RAP publication | 4 edays | Fri 22.05.20 | Tue 26.05.20 | | | | | | | | | | | |
| 20 | Publication of the LA&RAP and public consultations | 22 edays | Wed 22.07.20 | Thu 13.08.20 | | | | | | | | | | | |
| 21 | Development of the LA&RAP including conclusion drawn from the public consultations | 62 edays | Thu 13.08.20 | Wed 14.10.20 | | | | | | | | | | | |
| 22 | Obtainment of the World Bank's "NO" for the LA&RAP | 14 edays | Wed 14.10.20 | Wed 28.10.20 | | | | | | | | | | | |
| 23 | Acquisition of the properties | 269 days | Thu 06.02.20 | Tue 16.02.21 | | | | | | | | | | | |
| 24 | Evaluation of permanent acquisition | 50 edays | Mon 19.10.20 | Tue 08.12.20 | | | | | | | | | | | |
| 25 | Negotiations with the PAPs on the amount of compensation | 60 edays | Tue 08.12.20 | Sat 06.02.21 | | | | | | | | | | | |
| 26 | Payment of compensation | 54 edays | Thu 24.12.20 | Tue 16.02.21 | | | | | | | | | | | |
| 27 | Transferring the case to the Governor (in case negotiation fails) | 0 edays | Thu 06.02.20 | Thu 06.02.20 | | | | | | | | | | | 06.02.2020 |
| 28 | Issuance of a decision by the Governor on the amount of compensation | 61 edays | Thu 06.02.20 | Tue 07.04.20 | | | | | | | | | | | |
| 29 | Validation of the Governor's decision | 30 edays | Tue 07.04.20 | Thu 07.05.20 | | | | | | | | | | | |
| 30 | Payment of compensation | 14 edays | Thu 07.05.20 | Thu 21.05.20 | | | | | | | | | | | |