

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Others	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent acquisition	4,2825	69	19	27,5%	49	71,0%	1	1,4%	69	4,2825	100%	63	4,1819	91,3%	1 509 696,34	1 378 418,40	91,3%
Permanent Restriction in use (under IPIP dated 2015)	0,1999	17	10	58,8%	1	5,9%	6	35,3%	N/A	N/A	N/A	0	0,0000	0%	0,00	0,00	0%
Permanent Restriction in use (resulting from design modifications)	0,0427	5*	1*	20%*	0	0,0%	4*	80%*	N/A	N/A	N/A	0	0,0000	0%	0,00	0,00	0%
TOTAL	4,5251	86	29	33,7%	50	58,1%	7	8,1%	69	4,2825	100%	63	4,1819	91,3%	1 509 696,34	1 378 418,40	91,3%

* acquisition associated with design modifications refers to the same plots, which have already been restricted in he use; thus, they are not included in the general number of properties