

## Appendix no. 1 Properties Acquisition Properties Monitoring Progress

### WORKS CONTRACT 3D.2/2

Expansion of the left and right embankment of the Biala River in the Tarnow Municipality and the City of Tarnow

	Total number of hectares	Total number of plots	Public plots	%	Private plots	%	Purchased plots	Purchased hectares	% ha purchased	Paid-in plots	Paid-in hectares	% of paid-in plots	Total compensation cost (PLN)	Paid-in compensation (PLN)	% paid-in
Permanent Acquisition	29,0345	495	362	73%	133	27%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	0%
Restriction in the manner of use	1,1954	38	38	100%	0	0%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	0%
Obligation to redevelop the existing land utilities	0,0677	14	11	79%	3	21%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	0%
Disposal rights to the properties for construction purposes*	0,0067	2	1	50%	1	50%	2	0,0067	100%	0	not applicable	not applicable	not applicable	not applicable	not applicable
Temporary Acquisition (obtained by the Contractor)**	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data	no data
<b>TOTAL</b>	<b>30,3043</b>	<b>549</b>	<b>412</b>	<b>75%</b>	<b>137</b>	<b>25%</b>	<b>0</b>	<b>0,0067</b>	<b>0%</b>	<b>0</b>	<b>0,0000</b>	<b>0%</b>	<b>0,00</b>	<b>0,00</b>	<b>0%</b>

\* in case of those properties the Investor has written consents of the owners for the acquisition, and it is free of charge

\*\* data shall be known just after the selection of the Contractor