	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	⁹ /0	Unregulated legal status	19/0	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid		Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Occupation	47,2427	828	189	22,8%	505	61,0%	134	16,2%	0	0,0000	0%	0	0,0000	0%	-	-	-
Permanent Restriction	4,4445	68	64	94,1%	2	2,9%	2	2,9%	0	0,0000	0%	0	0	0%	-	-	-
Performance of construction works based on disposal rights to the property for construction purposes*	2,7515	24	18	75,0%	6	25,0%	0	0,0%	24	2,7515	100%	-	-	-	0,00	0,00	-
The obligation to rebuild the existing utilities	2,2622	108	54	50,0%	49	45,4%	5	4,6%	0	0,0000	0%	0	0	0%	-	-	-
Total	56,7009	1028	325	31,6%	562	54,7%	141	13,7%	24	2,7515	5%	0	0,0000	0%	0,00	0,00	-

^{*} in the case of these plots, the Investor has the owners' written voluntary consents to their occupation and they are free of charge