

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Unregulated legal status	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Acquisition	11,3810	106	64	60,4%	37	34,9%	5	4,7%	0	0,0000	0%	0	0,0000	0%	-	-	-
Permanent Restriction in use	0,2848	14	14	100,0%	0	0,0%	0	0,0%	0	0,0000	0%	0	0	0%	-	-	-
The obligation to redevelop the existing land utilities	0,0988	9	7	77,8%	2	22,2%	0	0,0%	0	0,0000	0%	0	0	0%	-	-	-
TOTAL	11,7646	129	85	65,9%	39	30,2%	5	3,9%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	-