

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Others*	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent acquisition	4,2290	23	5	21,7%	17	73,9%	1	4,3%	0	0,0000	0%	0	0,0000	0%	-	-	-
Permanent restriction in the use	0,0860	2	2	100,0%	0	0,0%	0	0,0%	0	0,0000	0%	0	0,0000	0%	-	-	-
Obligation to redevelop the existing land utilities	0,1719	4	2	50,0%	2	50,0%	0	0,0%	0	0,0000	0%	0	0,0000	0%	-	-	-
Disposal rights to properties for construction purposes	0,4103	1	1	100,0%	0	0,0%	0	0,0%	0	0,0000	0%	0	0,0000	0%	-	-	-
TOTAL	4,8972	30	10	33,3%	19	63,3%	1	3,4%	0	0,0000	0%	0	0,0000	0%	0,00	0,00	-

* category of properties, which includes plots with unregulated legal status (mortgage units)