

	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Others*	%	Plots Acquired	Hectares Acquired	% ha acquired	Plots Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid-out (PLN)	% paid
Permanent Acquisition	3,7242	42	10	23,8%	32	76,2%	0	0,0000	0%	0	0,0000	0%	0,0000	0%	-	-	-
Permanent Restriction in use	0,0444	9	6	66,7%	3	33,3%	0	0,0000	0%	0	0	0%	0	0%	-	-	-
The obligation to redevelop the existing land utilities	0,7717	1	1	100,0%	0	0,0%							0	0%	-	-	-
Disposal rights to properties for construction purposes	0,1163	8	2	25,0%	6	75,0%	0	0,0000	0%	0	0	0%					
<b>TOTAL</b>	<b>4,6566</b>	<b>60</b>	<b>19</b>	<b>31,7%</b>	<b>41</b>	<b>68,3%</b>	<b>0</b>	<b>0,0000</b>	<b>0%</b>	<b>0</b>	<b>0,0000</b>	<b>0%</b>	<b>0,0000</b>	<b>0%</b>	<b>0,00</b>	<b>0,00</b>	<b>-</b>

\* category of plots, which includes plots with unregulated legal status (mortgage units)