	Total Hectares Required	Total Plots	Public Plots	%	Private Plots	%	Plots Acquired	Hectares Acquired	% ha acquired	Plote Paid	Hectares Paid	% plots paid	Total Compensation Cost (PLN)	Compensation paid- out (PLN)	% paid
Permanent Occupation	75,76	272	171	63%	101	37%	191	20,02	70%				3 764 240,00	75 030,00	1,99%
Temporal Occupation	12,07	64	61	95%	3	5%									
Total															