

Appendix 2 – Monitoring Plan

This Appendix to the Environmental Management Plan for the Odra-Vistula Flood Management Project – **Contract 1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3**, presents monitoring measures. The costs and implementation schedule of the measures should be included in the Proposal. The Contractor shall cover all costs related to the implementation of the EMP, and the Accepted Contract Amount shall include these costs.

Explanations regarding the table in Appendix 2 to the EMP:

- 1) The measures listed in items 1–147 of Appendix 2 to the EMP concern monitoring of the implementation of the mitigating measures listed in items 1–147 of Appendix 1 to the EMP (which are quoted literally in column “Object of monitoring”).
- 2) Unless specified otherwise, the term **Task Site** means the site of any preparatory or main works (including Permanent Works and Temporary Works) as well as any works involving the removal of faults or defects or the performance of any uncompleted works listed in the Handover Certificate or revealed in the Defects Notification Period, including any sites of required temporary acquisition.
- 3) Unless specified otherwise, the term **Task Period** means the period of any preparatory or main works (including Permanent Works and Temporary Works) as well as any works involving the removal of faults or defects or the performance of any uncompleted works listed in the Handover Certificate or revealed in the Defects Notification Period.
- 4) Unless specified otherwise, the term **Contractor's Team** in column *Entity responsible* refers personally to the EMP Coordinator in the team of the Contractor (as referred to in item 135 of Appendix 1 to the EMP), who closely collaborates with the Site Manager and other members of the Contractor's team (including Contractor’s environmental supervision team).
- 5) Unless specified otherwise, the term **Engineer’s Team** in column *Entity responsible* means the Environmental Management Experts in the team of Contract Engineer, who collaborate with appropriate Supervision Inspectors and other members of the Engineer's team.
- 6) Where this document refers to **visual monitoring**, this also covers (1) the preparation of photographic documentation if it is required to document the occurrence of any event or the implementation of any action; (2) a site inspection carried out by the Engineer.
- 7) Where required, the Monitoring Plan shall be implemented with due regard to the World Bank Policy reflected in the Operating Manual for the Odra-Vistula Flood Management Project and with due regard to the Land Acquisition and Resettlement Action Plan, and in collaboration with the team implementing the Plan and the World Bank’s Operational Policy OP 4.12.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
01 RULES OF LAND ACQUISITION						
1.	Protection of earth surface and landscape	<p>Limitation of land acquisition and earth surface transformation</p> <p>Land acquisition and earth surface transformation should be minimised during any works carried out as part of the Task.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
2.	<p>Protection of earth surface and landscape</p> <p>General rules for the preservation of animated natural resources</p>	<p>Locations excluded from works carried out from the land</p> <p>The Contractor shall not carry out works from the land at the following section: km 656.5–661 (Kostrzyneckie Pool),</p> <ul style="list-style-type: none"> km 654.0–656.0 – sites of birds and herpetofauna (the northern, marshy part of the section). <p>When determining whether works may be carried out from the land, it is necessary to include the requirement in item 101 of Appendix 1 to the EMP.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Verifying documents submitted by environmental supervisors.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.
3.	<p>Protection of earth surface and landscape</p> <p>General rules for the preservation of animated natural resources</p>	<p>Sites where it is forbidden to locate materials storage areas</p> <p>The Contractor shall not locate materials storage areas within the following environmentally sensitive areas:</p> <ul style="list-style-type: none"> at the kilometres indicated in item 2, within natural habitats: 6430 – approx. km 655.2; 661.2; 91E0 – approx. km 654.2–654.4; 655.0–655.3; 657.9–661.0; 661.2–662.3; within damp depressions where communities indicative for natural habitat 3270 could grow in summer, as it is necessary to restore the 	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Verifying documents submitted by environmental supervisors.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		river bank to its properties allowing the formation of that habitat.				
4.	Protection of earth surface and landscape General rules for the preservation of animated natural resources	Requirements for locating materials storage areas (storage yards) a) The Contractor shall arrange materials storage areas with the participation of Contractor's environmental supervision team (verifying the location immediately before the works due to a dynamically changing water level and related variations in animal occupation), outside the natural habitat patches and environmentally sensitive areas specified in item 3,	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Verifying documents submitted by environmental supervisors.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.
5.	Protection of earth surface and landscape General rules for the preservation of animated natural resources	b) Materials storage areas will be located once the Project Engineer has approved the Method Statement and the Site Arrangement Plan,	Task Site	Contractor's Team	Visual monitoring. Verifying the location against the approved document.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts. Approving the document.	In the Task period: on an ongoing basis, at least once a month.
6.	Protection of earth surface and landscape General rules for the preservation of animated natural resources	c) In the event of adverse weather conditions or dynamically changing water level, it is possible to arrange materials storage areas in a different location, having first checked it through Contractor's environmental supervision team no later than 3 days before storing the materials; the team must confirm that the location does not include any valuable environmental compartment. The Contractor must submit	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Verifying documents submitted by Contractor's environmental supervisors.	On each occurrence of the event.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	On each occurrence of the event.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		the location of such areas in advance to the Engineer for approval.				
7.	Protection of earth surface and landscape General rules for the preservation of animated natural resources	<p>Requirements regarding the location of onshore back-up facilities</p> <p>The Contractor shall arrange the site back-up facilities using watercraft.</p> <p>Where onshore back-up facilities must be used, when selecting the location the Contractor shall be guided by requirements identical to those regarding materials storage areas (storage yards) (see items 3 to 6 of Appendix 1 to the EMP).</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Verifying documents submitted by environmental supervisors.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.
8.	Protection of earth surface and landscape	<p>Requirements concerning the location of haul roads</p> <p>a) Any access or haul roads must be set out based on the existing road network. If there are no existing roads, the new roads must be set out outside environmentally sensitive areas, i.e. outside forest areas and habitat sites. Such locations should be selected in collaboration with Contractor's environmental supervision team. The areas of access roads should be limited to a necessary minimum,</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents submitted by environmental supervisors.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
9.		<p>b) no new roads shall be made or paved at km 654.0–663.0 (wetland areas). The existing paved road running from Stara Rudnica to the bank of Odra may only be used in winter (from December to February), upon approval of the location by Contractor’s environmental supervision team.</p> <p>Requirements for traffic management at the task site are given particularly in items 55 – 66 of Appendix 1 to the EMP.</p>				
10.	Protection of earth surface and landscape General rules for the preservation of animated natural resources	<p>Providing access to storage yards</p> <p>The locations selected for storage yards should be conveniently accessible by road in order to allow the delivery of light materials (e.g. fascine) by land transport and the access for workers and fire brigade in case of fire.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
02 – REQUIREMENTS FOR SECURING PROTECTED NATURAL RESOURCES						
11.	General rules for the preservation of animated natural resources	<p>Activities by Contractor’s environmental supervision team</p> <p>Contractor’s environmental supervision team shall monitor the Task Site on an ongoing basis, including any storage areas for construction materials, parking areas for machinery, and the method of implementing the Task. It is required to introduce the monitoring of hydro-biological and hydro-morphological components during any works that interfere in water environment and bank area, as well as ornithological, chiropterological and herpetological supervision.</p> <p>Contractor’s environmental supervision shall cover,</p>	Task Site	Contractor's Team	Visual monitoring Verifying the participation and approval by required experts. Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>without limitation:</p> <ul style="list-style-type: none"> a) prior to the construction works, the environmental supervisors shall verify the site for the presence of any habitats of protected animal species, the ornithological supervisors shall verify the work site, including for the presence of bird nests, and the herpetological supervisors shall check the site to identify any habitats of amphibians. The hydro-biological and hydro-morphological supervisors shall define the range of presence of aquatic organisms (patches of plants, including the fringed water lily and unionids), and the plants and bivalves shall be relocated according to their instructions. Where it is required to obtain a derogation from a prohibition applicable to a certain species, before starting their activities the environmental supervisors shall obtain such derogation on behalf of the Investor; b) prior to the construction works, the environmental supervisors shall inspect the work sites with the participation of a phytosociologist/botanist in order to identify the sites and population of invasive plants. Specific requirements for handling invasive species are presented in items 106 - 110 of Appendix 1 to the EMP; c) direct supervision over the preparatory works before construction: clearing of any colliding trees and bushes, mowing the site at the planned work areas (reed stands, vegetated covers on groynes); d) indicating any additional measures to 			<p>current duties by Contractor's environmental experts.</p>	

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>mitigate the impact of earthworks on animals, particularly on invertebrates;</p> <p>e) training for the works Contractor on the rules and conditions for implementing the Environmental Management Plan. In addition, the Contractor’s employees who handle fuels, other oil derivatives or any other substance harmful to health and environment shall be trained in the rules of preserving groundwater environment and using measures for its preservation, including the use of sorbents;</p> <p>f) prior to the works, given the dynamic changes in water level and, consequently, variations in land occupation by plants and animals – consultation and approval of the selected locations of access roads and storage areas for construction materials;</p> <p>g) day-to-day instructions for the methods of work including the need to preserve natural assets and protected plant and animal species, with a particular focus on amphibians, reptiles, birds, bats and fish, in such a way to minimise the impact of works on the species and natural habitats for which the Natura 2000 areas and national forms of nature conservation have been established;</p> <p>h) where necessary, formulating recommendations for taking measures required to mitigate the effects of the Task on the natural habitats, species and their sites being of Community interest and protected by law, which could not have been foreseen when setting the</p>				

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>requirements included in the permit;</p> <p>i) formulating instructions regarding protection during the works;</p> <p>j) formulating recommendations to take measures aimed at preventing the spread of invasive species;</p> <p>k) preparing reports for environmental protection authorities as required by the administrative decisions issued for the Task;</p> <p>l) conducting works regarding environmental supervision according to B.I.1. of the environmental permit set out in Appendix 4a to the EMP.</p>				
12.	General rules for the preservation of animated natural resources	<p>Implementing the environmental monitoring plan at the execution stage</p> <p>Contractor’s environmental supervision team shall carry out, at the execution stage, a monitoring programme for the preservation status of natural habitats and the population and arrangement of protected species, which must be approved by the Regional Director for Environmental Protection in Szczecin according to the environmental permit (see Appendix 4a to the EMP and the monitoring measure set out in item 152 of Appendix 2 to the EMP).</p>	Task Site	Contractor's Team	<p>Visual monitoring</p> <p>Verifying the participation and approval by required experts.</p> <p>Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	<p>Visual monitoring.</p> <p>Verifying documents delivered by the Contractor to the Engineer.</p> <p>Ongoing checks for the fulfilment of current duties by Contractor’s environmental experts.</p>	In the Task period: on an ongoing basis, at least once a month.
13.	General rules for the preservation of animated	<p>Obtaining necessary derogations from the bans applicable to protected species</p> <p>a) The Contractor (if necessary) shall,</p>	Task Site	Contractor's Team	<p>Verifying the participation and approval by required experts.</p> <p>Contractor’s confirmation of completing the action, included in the</p>	In the Task period: on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	natural resources	adequately to the results of environmental survey conducted by Contractor's environmental supervision team prior to the works and according to ongoing environmental supervision, obtain any required permits for derogations from the bans applicable to the protected species of plants, fungi and animals, issued under the Nature Conservation Act of 16 April 2004.			monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts.	In the Task period: on an ongoing basis, at least once a month.
14.	General rules for the preservation of animated natural resources	<p>b) upon obtaining relevant permits,* the Contractor shall carry out the actions specified in the administrative decisions and prepare related reports prescribed therein. The reports shall be delivered to the Engineer no later than 30 days before the date when they must be submitted to the authority issuing the permit.</p> <p>The measures listed in (a) and (b) shall be participated by Contractor's environmental supervision team</p> <p>* This also applies to decisions allowing for derogations from bans concerning the protected species of plants and animals or wild game, issued for the Task before implementing the Contract (see Appendix 4b,4c,4d to the EMP).</p>	Task Site	Contractor's Team	Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts.	In the Task period: on an ongoing basis, at least once a month.
15.	General rules for the preservation of animated natural resources	<p>Relocation of protected species outside the work site and areas acquired temporarily</p> <p>Where it is required to relocate any protected species outside the work site or areas acquired temporarily, the Contractor shall:</p> <p>a) plan such measures and obtain relevant</p>	Task Site	Contractor's Team	Verifying the participation of required experts. Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying the participation of required experts. Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		permits,				
16.		<p>b) effectively carry out the measures and implement any other measures specified in the permits (e.g. prepare reports on implementing the permits).</p> <p>The measures listed in (a) and (b) shall be participated by Contractor's environmental supervision team.</p>	Task Site	Contractor's Team	Verifying the participation of required experts. Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying the participation of required experts. Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a month.
17.	General rules for the preservation of animated natural resources	<p>Adopting an appropriate work schedule</p> <p>The Contractor shall ensure such a work schedule to adjust the periods and locations of each work stage to the requirements stated in the environmental permit and the EMP, and to limit as far as possible any adverse impact on the protected species existing at or around the Task Site.</p> <p>The Contractor shall keep the schedule up to date in terms of the periods of work according to the results of day-to-day monitoring conducted by Contractor's environmental supervisors.</p> <p>Requirements for the periods of work are also stated, without limitation, in items 25, 31, 32, 35, 36, 37, 38, 39, 40, 42, 43, 47, 72, 84, 102 of Appendix 1 to the EMP.</p>	Task Site	Contractor's Team	Verification of work schedules. Ongoing control over the implementation of EMP requirements.	In the Task period (including prior to and during the works): on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing monitoring for the implementation of each EMP requirement.	In the Task period (including prior to and during the works): on an ongoing basis, at least once a month
18.	General rules for the preservation of animated natural resources	<p>Use of substances and materials hazardous to fauna</p> <p>The Contractor shall not conduct the works using any substance or material that could be lethal to the animal species existing at or around the Task site.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of materials documentation.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
19.	General rules for the preservation of animated natural resources	<p>Inclusion of the conditions related to the presence of protected areas</p> <p>During construction works, the Contractor shall comply with any norms, prohibitions or indications, and respect any restrictions related to the presence of areas and objects established under the Nature Conservation Act of 16 April 2004.</p>	Task Site	Contractor's Team	Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts.	In the Task period: on an ongoing basis, at least once a month.
20.	General rules for the preservation of animated natural resources – protection of natural habitat 3270	<p>Measures to protect natural habitat 3270 – Rivers with muddy banks with <i>Chenopodium rubri p.p.</i> and <i>All. Bidention tripartite</i> and the characteristic species: strapwort (<i>Corrigiola litoralis L.</i>)</p> <p>a) to strengthen the population of the strapwort, the Contractor shall protect any stands of that plant against accidental destruction (including in particular the bank of Odra SW from Stary Kostrzynek: km 660.0), and acquire seeds to preserve the species under conservatory cultivation for the duration of works (according to Appendix 7c to the EMP),</p>	Task Site	Contractor's Team	Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
21.	General rules for the preservation of animated natural resources – protection of natural habitat 3270	b) The Contractor shall not locate any materials storage areas in damp depressions where the communities indicative for that habitat could grow in summer,	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
22.	General rules for the preservation of animated natural resources – protection of natural habitat 3270	c) when implementing the Task, the Contractor shall not interfere in any fascine situated in the inter-groyne spaces, except any locations which directly collide with the designed facilities (e.g. wingwalls),	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
23.	General rules for the preservation of animated natural resources – protection of natural habitat 3270 Protection of earth surface and landscape	d) the Contractor shall work on the construction of wingwalls from the furthest point of the wingwall towards the groyne to allow the circulation of construction equipment along the shoreline which will be finally taken by the wingwall structure.	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
24.	General rules for the preservation of animated natural resources – protection of natural habitat 3270	e) when reinforcing the bases of slopes and groynes, the Contractor shall not carry out turfing or seeding and shall give preference to openwork solutions (rip-raps), which are easily covered by sludge and vegetation;	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
25.	General rules for the preservation of animated natural resources – protection of natural habitat 3270	<p>f) the works on the construction, reconstruction and modernisation of groynes, approach wall, river wall and bank reinforcement, carried out in areas where Contractor's environmental supervision team discovered natural habitat 3270 and the strapwort, must be conducted outside the habitat shaping season, i.e. from October till the end of February.</p> <p>The measures listed in (a) to (f) shall be participated by Contractor's environmental supervision team.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
26.	General rules for the preservation of animated natural resources: biological and hydro-morphological elements of water habitat and protected species	<p>Measures aimed to differentiate the habitats existing in the bank zone in order to accelerate natural occupation of the river sections under works by the characteristic groups of aquatic organisms</p> <p>1. The Contractor shall introduce habitat-creating elements, i.e. oversize rocks on the riverbed in the inter-groyne areas (sets of 4 to 5 rocks, 0.8 to 1.5 m wide and 1.2 to 1.5 m high, on the downstream side of the new or modernised groyne), in those inter-groyne areas whose depth exceeds 1.5 m below the medium-low water (MLW) level, at the deepest point, in such a way that they do not slide down,</p> <p>In total, around 56 rock sets will be installed. Total minimum quantity of rocks planned is 232 pieces.</p> <p>The approximate locations of the planned rock sets are shown on the location plans (Appendix 7a to the EMP).</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		The measure shall be participated by Contractor's environmental supervision team, who will be consulted on the precise location and quantity of the rocks as assumed in point 1.				
27.	General rules for the preservation of animated natural resources: biological and hydro-morphological elements of water habitat and protected species	2. Within the inter-groyne areas, the Contractor shall leave any oversized rocks and thick tree waste in areas which do not collide with the planned facilities. The measure shall be participated by the experts from Contractor's environmental supervision team.	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
28.	General rules for the preservation of animated natural resources: biological and hydro-morphological elements of water habitat and protected species	3. During works on groyne reconstruction conducted outside the immediate work area, the Contractor shall preserve any structures that differentiate natural habitats and species habitats which exist within the river channel, such as stones from any washed away groynes, tree trunks, outwashes and the like. The measure shall be participated by the experts from Contractor's environmental supervision team.	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
29.	General rules for the preservation of animated natural resources: biological and hydro-morphological elements of water habitat and protected species	<p>4. In the groyne slope and foot structure, on the stream side of each new and modernised groyne, the Contractor shall restore the rapids using loose stones of various granulations (5–45 cm) to complement the stone structure of each new or modernised groyne.</p> <p>The measure shall be implemented according to the instructions of Contractor’s environmental supervision team.</p>	Task Site	Contractor's Team	<p>Visual monitoring.</p> <p>Verifying the participation and approval by required experts.</p> <p>Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	<p>Visual monitoring.</p> <p>Verifying documents delivered by the Contractor to the Engineer.</p> <p>Verifying the participation and approval by required experts.</p>	In the Task period: on an ongoing basis, at least once a month.
30.	General rules for the preservation of animated natural resources: biological and hydro-morphological elements of water habitat and protected species	<p>5. The Contractor shall conduct meta-plantation of any patches of the fringed water lily (<i>Nymphoides peltata</i>) endangered by the works, including those which are in conflict with the Task at km 656.5 (stand 8), as assumed in Appendix 7d to the EMP and in item 31 of Appendix 1 to the EMP.</p> <p>Any patch of the fringed water lily discovered in the work area shall be moved to a selected location, in the first instance to a location within the body of surface water “Odra from Nysa Łużycka to Warta”.</p>	Task Site	Contractor's Team	<p>Visual monitoring.</p> <p>Verifying the participation and approval by required experts.</p> <p>Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	<p>Visual monitoring.</p> <p>Verifying documents delivered by the Contractor to the Engineer.</p> <p>Verifying the participation and approval by required experts.</p>	In the Task period: on an ongoing basis, at least once a month.
31.	General rules for the preservation of animated natural resources –	6. Before starting the works, the Contractor shall relocate any patches of immersed plants with floating leaves (having an area of over 10 m ²) and fragments of patches (up to a half of their area) of rush plants covering the bed of Odra	Task Site	Contractor's Team	<p>Visual monitoring.</p> <p>Verifying the participation and approval by required experts.</p> <p>Contractor’s confirmation of completing the action, included in the</p>	In the Task period: on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	protection of the fringed water lily (<i>Nymphoides peltata</i>)	<p>(in particular nymphaeids, including all identified endangered stands of the fringed water lily), from the work area to a possibly close location with similar site conditions (with a particular focus on the areas at the groyne root and inter-groyne spaces between the modernised groynes and sections cut off by a dam). The Contractor shall relocate the plants with a method that enables relocation along with the accompanying invertebrates and the collection of unionids (see also items 33–34 in Appendix 1 to the EMP), by transporting them in adequately moist conditions. The Contractor shall carry out the replanting in compliance with the following rules:</p> <p>a) the works shall be performed during possibly low water levels, which will allow a quick process;</p> <p>b) when plants are put into their ecosystem foundation, water depth should not exceed 0.7 m, as the works must be carried out with precision;</p> <p>c) any new position shall be located in the downstream part of the river current, since the fringed water lily is very sensitive to water stream;</p> <p>d) the position should not be located in the immediate zone of rush plants, since one of the reasons for the extinction of previous patches of fringed water lily was that its phytocoenosis had been eliminated by expansive rush communities, which caused the extinction of open and quickly</p>		Engineer's Team	<p>monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.</p> <p>Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.</p>	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>heating water surfaces; additionally, the position must be located in a place covered by rush and protecting against strong wind that causes water waves;</p> <p>e) the river bed at that position must be sandy with minimum share of gravel fractions and a small layer of organic deposits, in order to allow the plant to take roots;</p> <p>f) the works shall be carried out in an optimum period, i.e. at the turn of June and July, which will provide an adequately long period for the relocated plants to grow in new conditions, taking into account the ecological conditions in each year.</p> <p>The measures specified in point 6 (a) to (f) shall be participated by Contractor’s environmental supervision team, which must in particular conduct a survey of the positions of fringed water lily, develop a meta-plantation scheme in the form of a Quality Assurance Plan that must be approved by the Engineer, make appropriate arrangements with environmental protection services, and carry out direct environmental supervision over the works.</p>				
32.	General rules for the preservation of animated natural resources – protection of	7. The project works at the groynes neighbouring the positions of fringed water lily, including those existing at approx. km 654.1; 654.6; 656.3; 657.9; 658.1 and 661,1, must be conducted after the growing period, that is in October and November.	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	the fringed water lily (<i>Nymphoides peltata</i>)				Contractor to the Engineer.	
33.	General rules for the preservation of animated natural resources – protection of water molluscs and ichthiofauna	<p>8. Before the works, the Contractor shall relocate any bivalves from the <i>Unionidae</i> family from the Task Site to safe locations situated upstream of the current work site, in order to preserve the protected species of that group (such as the swan mussel <i>Anodonta cygnea</i> or depressed river mussel <i>Pseudanodonta complanata</i>), in the following manner:</p> <p>a) no later than one week prior to the commencement of works that imply the taking of riverbed for the modernisation and construction of groynes and their wingwalls, river wall and bank reinforcement or approach wall, it is required to collect any unionids from the riverbed by wading (walking with waders put on) using manual net dippers with 5 mm mesh, through shallow waters along the groyne (sandy and silty areas, among loose plants or stones coming from damaged rip-rap), and in areas being more than 0.7 m deep, by repetitive drawing of a dredger along the groyne sides down to 3–5 m from the edge of the existing rip-rap at the groyne side (deeper areas with sandy or silty bed and in small clumps of immersed plants); the dredger will be handled from a boat and have a 5 mm mesh, inlet dimensions of approx. 100 x 30 cm and a net length of approx. 80 cm;</p>	Task Site	Contractor's Team	<p>Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	<p>Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.</p>	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		b) the bivalves shall be placed in water tanks and immediately moved to safe locations situated upstream of the current place of work (depth: approx. 1 m, free current or stagnant water, sandy or silty riverbed, preferably close to plants) and released into water,				
34.	General rules for the preservation of animated natural resources – protection of water molluscs and ichtiofauna	c) when relocating the plant patches (see items 30–31 of Appendix 1 to the EMP), any unionids noticed in the spoil shall also be collected and relocated to the target area together with the mass of replanted vegetation (transport in containers with plants and water, transport time not longer than 12–24 hours). The measures listed in point 8 (a) to (c) shall be participated by Contractor’s environmental supervision team.	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
35.	General rules for the preservation of animated natural resources – protection of ichtiofauna	Measures to protect ichtiofauna a) The earthworks conducted in the river channel on the modernisation and construction of groynes must be carried out from July 16 th to the end of February, which takes into account the periods of spawning, growth and hatching of fish such as the spined loach <i>Cobitis taenia</i> , European bitterling <i>Rhodeus amarus</i> , white-finned gudgeon <i>Romanogobio bellingi</i> , asp <i>Aspius aspius</i> , <i>Sabanajewia aurata</i> , common barbel <i>Barbus barbus</i> , stone loach <i>Barbatula barbatula</i> , and the	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		spring migration of the Atlantic sturgeon <i>Acipenser oxyrinchus</i> and river lamprey <i>Lamptera fluviatilis</i> ,			Verifying the participation and approval by required experts.	
36.	General rules for the preservation of animated natural resources – protection of ichthiofauna	b) during the works involving the demolition of groynes and the placement of new structures in the riverbed, performed between October and December, i.e. during the migration of bi-environmental salmonids and the river lamprey, the Contractor shall use curtains restricting the work site to approx. 10 m around the facilities under works,	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
37.	General rules for the preservation of animated natural resources – protection of ichthiofauna	c) any construction works carried out from October to December, which interfere in the river bed (such as the demolition of damaged groynes or the placement of new structures in the bed), shall be conducted by the Contractor according to the following rules, based on the results of monitoring of suspended matter concentration and water oxygenation (see item 148 of Appendix 2 to the EMP): - the monitoring of suspended matter concentration must be conducted on a daily basis by taking measurement after work that lasted for at least 2 hours (at a normal rate). Measurements of dissolved oxygen concentration will be carried out in parallel with the measurement of suspended matter concentration. The oxygenation shall be measured in the	Task Site	Contractor's Team	Visual monitoring. Check for measuring the concentration of suspended matter and dissolved oxygen in the water of Odra. Checking documents delivered by the Contractor to the Engineer.	In the Task period (during the works), on an ongoing basis, at least once a day.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>centre of water column, approx. 1.0 m under water table,</p> <ul style="list-style-type: none"> - if the measured suspended matter concentration exceeds 200 mg/l or the dissolved oxygen concentration is < 5 mg/l of O₂ (at monitoring points located approx. 200 m downstream of the work area), the works shall be suspended for 2 hours, and then the measurement must be repeated. The works shall be resumed if the values indicated in such repeated measurement drop below 200 mg/l, - if the concentrations are >400 mg/l for suspended matter or <5 mg/l for O₂, the works must be suspended for min. 2 hours, and in case of <3 mg/l of O₂ the works must be immediately stopped for at least 24 hours until the concentration drops below 200 mg/l, which must be confirmed by an additional measurement; - marks shall be made at monitoring points located approx. 200 m downstream of the work area. <p>Resumption of works after each break caused by the excess of suspended matter concentration will depend on the results of the next survey carried out as part of the investment monitoring.</p> <p>The monitoring of suspended matter and oxygen concentrations in water must be carried out as required in item 148 of Appendix 2 to the EMP.</p>				
38.	General rules for the preservation of animated	d) The Contractor shall carry out works during the day in order not to disturb any activities, including the migration of	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	natural resources – protection of ichtiofauna	nocturnal species (e.g. eel).		Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a month.
39.	General rules for the preservation of animated natural resources: biological elements of water habitat – ichtiofauna	<p>Supplementary restocks with the burbot (<i>Lota lota</i>) and European whitefish (<i>Coregonus lavaretus</i>) as a measure to compensate for the losses in the spawning season (winter).</p> <p>Restocks:</p> <p>1. burbot (<i>Lota lota</i>)</p> <p>a) every year for the period of works and for 3 years thereafter*, the Contractor in coordination with fishery users shall introduce restocking material derived from spawner coming from Odra river basin in a quantity of 125,000 specimens of burbot into the body of surface water "Odra from Warta to West Odra";</p> <p>b) the area of restocking must be located at least 3 km from the work site, so that the spawners are not introduced into the river sections where conditions are disturbed by the works,</p> <p>c) the place and period of restocking shall be agreed each time with a fishery user and environmental supervision body (during the period of works),</p> <p>d) each restocking shall be reported to the State Water Holding Polish Waters Regional Water Management Authority in Szczecin, and shall be supervised by an ichtiologist.</p> <p>* The measure shall be carried out by the Contractor throughout the term of the Contract (including the Defects Notification</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period, at least once a week during preparation and implementation of the measure (restocking).
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period, at least once a month during preparation and implementation of the measure (restocking).

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		Period), the remaining part shall be under the responsibility of the Investor (see column "Entity responsible").				
40.	General rules for the preservation of animated natural resources: biological elements of water habitat – ichtiofauna	<p>2. European whitefish (<i>Coregonus lavaretus</i>):</p> <p>a) every year for the period of works and for 5 years thereafter*, the Contractor in coordination with fishery users shall introduce restocking material derived from spawner coming from Odra river basin in a quantity of 500,000 specimens of European whitefish into the body of surface water "Odra from Warta to West Odra";</p> <p>b) the area of restocking must be located at least 3 km from the work site, so that the spawners are not introduced into the river sections where conditions are disturbed by the works,</p> <p>c) the place and period of restocking shall be agreed each time with a fishery user and environmental supervision body (during the period of works),</p> <p>d) each restocking shall be reported to the State Water Holding Polish Waters Regional Water Management Authority in Szczecin, and shall be supervised by an ichtiologist.</p> <p>* The measure shall be carried out by the Contractor throughout the term of the Contract (including the Defects Notification Period), the remaining part shall be under the responsibility of the Investor (see column "Entity responsible").</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period, at least once a week during preparation and implementation of the measure (restocking).
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period, at least once a month during preparation and implementation of the measure (restocking).

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
41.	General rules for the preservation of animated natural resources – protection of ichthiofauna	<p>Catching protected fish species</p> <p>If any protected fish species are found in the bank area of the work site, such as the spined loach, European bitterling or white-finned gudgeon, which live in the submerged and flowing hydrophytes, the Contractor shall catch them and release to the river upstream of the area of works.</p> <p>To carry out the task, it is necessary to perform three* electrical fishing procedures from a boat (at 1 hour intervals) along the banks and the top of the modernised groynes, river wall, bank reinforcement or approach wall, or at a 50 m section of the bank in the place of building the new groyne, 1 day prior to the works, and the following requirements must be fulfilled:</p> <ul style="list-style-type: none"> the fishing shall be carried out according to standard PN-EN14011, with a validated power generator, and supervised by an ichtiologist; the fishing crew manager shall hold a qualification certificate for the operation of electrical fishing equipment; common species of fish (such as the roach, bleak, white bream or perch) shall be released to the river; specimens under various protection statuses: spined loach, <i>Sabanejewia aurata</i>, European bitterling and white-finned gudgeon (all gudgeons must be caught and relocated, as the identification of that species in field conditions is difficult), stone loach, European weatherfish, lampreys, asp and common barbel, shall be placed into containers with 	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>oxygenated water and relocated to similar habitats outside the site of works (upstream the river);</p> <ul style="list-style-type: none"> any foreign species caught, in particular the round goby and other invasive species from the Gobiidae family, as well as the Chinese sleeper and stone moroko, may not be legally released to water but must be annihilated in a humanitarian manner. <p>* If no species under various protection statuses are found, it is allowed to carry out one electrical fishing procedure if approved by the ichtiologist from Contractor's and Engineer's environmental supervision team.</p> <p>The measure shall be participated by Contractor's environmental supervisors, who must obtain all relevant permits required to carry out the measure.</p>				
42.	General rules for the preservation of animated natural resources – protection of chiropterofauna	<p>Time limitations arising from the protection of bats</p> <p>a) To minimise the impact of the Task, any works carried out at a site of high concentration of bats (km 655, 658–659.5, 662.5–663,) must be conducted in the period of reduced activity and wintering of bats, i.e. from August 15th to April 30th.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of work schedule.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a month.
43.	General rules for the preservation of animated natural resources –	b) The clearing of cavity trees (discovered at the following sites: white willow at km 655.05; poplars and willows at km 662.12–662.23, 662.33–662.45; European white elms and black poplar at km 662.56–662.77) must be obligatorily carried out in	Task Site	Contractor's Team	Visual monitoring. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	protection of chiropterofauna	the period of reduced activity and wintering of bats, i.e. from August 15 th to April 30 th , taking into account the nesting season of birds.		Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
44.	General rules for the preservation of animated natural resources – protection of herpetofauna	<p>Limiting the mortality of animals when using land roads</p> <p>If land roads are used during significant migration of amphibians, then in the migration season it is required to secure the roads with fences. Amphibians shall be relocated to the other side of the fences. Once the Contractor determines the work scheme, Contractor's environmental supervision team shall decide whether it is necessary to leave the fences by the roads.</p> <p>The measure shall be participated by Contractor's environmental supervision team.</p>	Access roads	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
45.	General rules for the preservation of animated natural resources Protection of earth surface and landscape	<p>Protection of natural habitats and the habitats of protected animal and plant species</p> <p>a) in order to protect various environmental compartments against the adverse effect of the Task, during Task-related works (involving earthworks, materials storage and machinery circulation) the Contractor shall take into account the locations of natural habitats and the habitats of protected animal and plant species by fencing such locations (e.g. with forest netting) or by Contractor's environmental supervisors clearly signing those locations in the field (e.g. with an information board) at the following kilometres[*]: within the sites of protected plant and animal species: 654.0–656.0 (App. 9a to the EMP) and 656.5–</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>661 (App. to the EMP) and within the following natural habitats: 6430 – approx. 655.2; 661.2km ; 91E0 – approx. 654.2–654.4; 655.0–655.3; 657.9–661.0; 661.2-662.3 km (App. 8 to the EMP).</p> <p>* With regard to the kilometres exceeding the immediate work sites of the Task, the requirement applies to materials storage places or access roads.</p>				
46.	<p>General rules for the preservation of animated natural resources</p> <p>Protection of earth surface and landscape</p>	<p>a) The Contractor shall care for the condition of the protective measures specified in item a. If they are damaged, the Contractor shall carry out proper repairs.</p> <p>The activities in p. 45 a and b. will be carried out under the supervision of a competent expert of the Contractor’s environmental supervision team, who will indicate the method of protection minimising the risk of injury to animals (e.g. by getting entangled in the net).</p>	Task Site	Contractor's Team	<p>Visual monitoring. Verifying the participation and approval by required experts. Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	<p>Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.</p>	In the Task period: on an ongoing basis, at least once a month.
47.	<p>General rules for the preservation of animated natural resources</p>	<p>Protection of birds from the sparrow family which nest in the rushes and grey willows on the bank</p> <p>Before starting works on a given groyne and planned river wall or bank reinforcement, the Contractor shall remove any covering vegetation within 30 m, outside the breeding season, i.e. from August to the end of February.</p> <p>The area of plant clearing within 30 m from the groyne base to protect birds from the sparrow family</p>	Task Site	Contractor's Team	<p>Visual monitoring. Verification of work schedule.</p>	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	<p>Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.</p>	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		is shown on the views in Appendix 7a to the EMP.				
48.	General rules for the preservation of animated natural resources – protection of ornithofauna	<p>Counteracting the limitation of availability of potential breeding habitats for <i>Iari</i> and <i>Charadrii</i></p> <p>Prior to the commencement of the modernisation works, the Contractor shall construct at least two low “nursery” floating islands with a total area of approx. 250 m² outside the riverbed, i.e. in the vicinity of Chlewice, on plot no. 272 Chlewice precinct, Boleszkowice commune, Myśluborski district with the following assumptions: construct low floating islands without a „sill” protruding outside, above the water, in a cellular concrete structure, with positive buoyancy, quickly overgrowing with vegetation. The surface of the platform will be covered with a few centimetres’ layer of soil and a special biotextile for the development of plants, so that it quickly fits into the landscape and becomes settled by ornithofauna.</p> <p>Additional platforms will be located next to breeding platforms already in operation. The detailed location of the platforms and the requirements for the functionality of the islands will be indicated by the host of the waters on which the breeding islands requiring the addition of the low floating islands in question are located. The Contractor, with the participation of the Contractor’s environmental supervision team, will develop, for the Engineer’s approval, the manner of implementation of the measure in the form of a Quality Assurance Plan.</p> <p>Note: The measure is covered by the Option in accordance with Sub-Clause 13.8 of the Detailed Terms and Conditions of the Contract (Part 3 of the Bidding Document)</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor’s confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor’s environmental supervision team.	During the entire term of the Contract (including the Defects Notification Period) – on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
49.	General rules for the preservation of animated natural resources – protection of herpetofauna	<p>Training in the identification of domestic snakes – protection of the grass snake</p> <p>Prior to the works, a herpetologist from Contractor’s environmental supervision team shall train the workers who will carry out the Task in the identification of domestic snakes.</p> <p>The objective is to minimise the mortality of the grass snake. Most people are afraid of snakes, including those completely safe and defenceless such as the grass snake, and often kill them thinking it is the common viper. The training may change that wrong approach at least for some field workers.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required expert. Contractor’s confirmation of completing the action in the monthly Contract implementation report.	On a one-off basis, prior to the works.
				Engineer’s Team	Verifying documents delivered by the Contractor to the Engineer.	On a one-off basis, prior to the works.
03 – REQUIREMENTS FOR HANDLING EARTH MASSES ACQUIRED DURING WORKS						
50.	Rules of handling soil	<p>Handling earth masses</p> <p>It is required to apply the following rules of handling earth masses, including deposits extracted from the river channel:</p> <p>a) Any excavated soil must be used for land remediation and for shaping the landscape, except earth masses acquired at the sites of invasive species (see item 112 of Appendix 1 to the EMP). Any excess soil shall be moved away using floating equipment and then handled according to relevant provisions of the Waste Management Act of 14 December 2012;</p> <p>b) if any contaminated soil is found (soil which exceeds the admissible substance concentration – see measure in item 51 – according to currently applicable regulations, i.e. the Waste Management Act, the Environmental Protection Law, and related implementing acts), it shall be</p>	Task Site	Contractor's Team	Visual monitoring. Verification of soil handling documentation.	In the Task period: on an ongoing basis, at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>removed and given to entities holding relevant permits for their further management;</p> <p>c) earth masses acquired at the sites of invasive species shall be removed and given to entities holding relevant permits for their further management;</p> <p>d) the manner of handling soils and sediments will be presented by the Contractor in the Land Management Plan (described in detail in section 6.14 of the EMP) and submitted for the Engineer's approval before commencing earthworks;</p> <p>e) The Contractor shall obtain all the necessary permits required for the management of earth masses, including those required for obtaining permits for analyses and testing (in accordance with legal requirements and/or the requirements of the collector of earth masses).</p>				
51.	Rules of handling soil	<p>Earth mass quality control</p> <p>If ongoing assessment and verification of earth mass quality (see monitoring measure in item 150 in Appendix 2 to the EMP) reveals any atypical parameters and appearance of excavated soil (such as its colour, odour or consistency):</p> <p>- the Contractor shall conduct control testing and determine the quality of the soil batch whose parameters and appearance have changed, in accordance with applicable regulations (i.e. the Waste Management Act, the Environmental Protection Law, and related implementing acts).</p>	Task Site	Contractor's Team	Visual monitoring. Verification of quality test documents for any excavated earth mass suspected to be contaminated.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>The tests must be conducted by a laboratory accredited for this type of testing.</p> <p>If any contaminated soil is found, the Contractor shall handle such a soil batch in accordance with item 50b of Appendix 1 to the EMP.</p> <p>The Contractor shall ensure temporary storage of any batch of soil which is suspected to be contaminated, until the results of laboratory tests are obtained. The method and requirements for such temporary storage of soil shall be defined by the Contractor in the <i>Land Management Plan</i>, which must be approved by the Engineer prior to the works specified therein (see chapter 6.14 of the EMP). The adopted method may not cause environmental pollution.</p>				
52.	General rules for the preservation of animated natural resources Protection of surface water	<p>No storage of excess earth mass in inter-groyne areas</p> <p>No excess earth mass or other material derived from the reconstructed groynes may be stored within the river channel, inter-groyne areas or the terrace of Odra river. Inter-groyne areas must remain intact during the works as far as possible.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of soil handling documentation.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
53.	Rules of handling soil General rules for the preservation of animated natural resources Protection of surface water	<p>No relocation of earth mass in the river channel</p> <p>The Contractor is not allowed to conduct dredging works or relocate/move/push earth mass in the river channel.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of soil handling documentation.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
54.	Rules of handling soil	<p>Rules of transporting and reloading of earth mass</p> <p>Any excess earth mass generated during works may be transported by land or water using transport equipment approved by the Engineer. Any loading, transport or unloading of material shall be carried out according to the HASP (item 118 of Appendix 1 to the EMP), OHS regulations (items 122, 145 of Appendix 1 to the EMP) and regulations concerning road and waterway traffic.</p> <p>The method of reloading works, including the requirements for temporary storage location for earth mass, shall be defined by the Contractor in the <i>Land Management Plan</i>, which must be approved by the Engineer prior to the works specified therein (see chapter 6.14 of the EMP). The adopted technology may not cause environmental pollution in the adjacent areas.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of soil handling documentation.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
04 – REQUIREMENTS FOR TRAFFIC MANAGEMENT AT THE TASK SITE						
55.	Protection of earth surface and landscape	<p>Transport of construction materials to temporary storage locations</p> <p>The Contractor shall deliver stone to temporary storage locations using local barges.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
56.	Protection of earth surface and landscape	<p>Transport of construction materials from temporary storage locations to work sites</p> <p>The Contractor shall transport stone from temporary storage locations to work sites by pontoons and low-draught barges, having loaded such quantity of stone that allows for free manoeuvring.</p>	Task site and waterways	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
57.	Assuring human health and safety Protection of tangible goods Protection of Earth surface	<p>Requirements for the use of access roads running to the Task site including surroundings</p> <p>The use of land access roads running to the Task site is subject to the following requirements:</p> <p>a) The Contractor shall prepare traffic arrangement plans for the duration of works according to the Technical Specifications and requirements of road managers concerning transport and use of such roads,</p>	Task site and land access roads	Contractor's Team	Visual monitoring. Checking the progress of document preparation.	In the Task period: on an ongoing basis, at least once a month until the requirement is fulfilled.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month until the requirement is fulfilled.
58.		b) The Contractor must agree the traffic arrangement plans with the managers of the roads to be used. The Contractor must arrange traffic according to the plans agreed (which includes the signage and protection of work site, the signage of any divergence, the recommended road signage due to any modification of traffic arrangement, etc.),		Contractor's Team	Checking the progress of document preparation. Checking for the delivery of documents to the Engineer	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.
59.		c) prior to the works, the Contractor shall submit to the Engineer for approval the traffic arrangement plans agreed with the road managers and traffic management authority,		Contractor's Team	Visual monitoring and document verification.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
60.		d) based on demands and work progress, the Contractor shall keep the traffic arrangement plans up-to-date (any updates must be agreed with the road managers and traffic management authority, and approved by the Engineer),		Contractor's Team	Checking the progress of document preparation. Checking for the delivery of documents to the Engineer	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
61.		e) access routes shall be signed according to applicable law and arrangements with the managers of the roads to be used by the Contractor. The Contractor shall check the signage on a regular basis and restore or replenish it immediately in the event of destruction or theft,		Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis but at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
62.		f) It is required to keep clean and in proper condition any paved areas at the site back-up facilities used for the circulation of vehicles transporting construction materials,		Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
63.		g) The Contractor must prepare photographic documentation of the whole Task site and access roads, with a particular focus on the condition of roads and buildings located near the roads used for transporting construction materials,		Contractor's Team	Visual monitoring. Checking the progress of document preparation. Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.
64.		h) The Contractor shall be liable for any damage to structures, buildings, roads, drainage ditches, culverts, water or gas supply lines, power lines and poles, cables, survey control points, any type of installation, and other types of facilities such as signage and marking, navigation signs, information boards, cultural heritage sites, etc., caused by the Contractor or its Subcontractors during the works. The Contractor shall also be responsible for restoring the capacity of ditches and		Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		drainage systems within the work area and at the transport roads used, in the event of damage caused by the works or related transport,				
65.		i) The Contractor shall repair any damage at its own expense and, where necessary, carry out other works ordered by the Engineer,		Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
66.		j) The Contractor shall observe any statutory restrictions regarding axle load when transporting materials and equipment to and from the Task site. The Contractor shall obtain from authorities all permits required to transport any untypical load, and shall notify the Engineer every time in the event of such transport.		Contractor's Team	Visual monitoring. Verification for the acquisition of permits.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
67.	Assuring human health and safety Protection of tangible goods	Safety requirements for water transport equipment Water transport equipment is subject to the following requirements: a) transport equipment (floating sets) and floating equipment must be in accordance with relevant inland navigation regulations applicable in the Republic of Poland,	Task site and waterways	Contractor's Team	Visual monitoring. Verifying documents related to traffic management at the Task site.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
68.		b) the parameters of transport equipment (floating sets) and floating equipment must suit the conditions arising from the current class of waterway and to the water level on a given waterway during the works,		Contractor's Team	Visual monitoring. Verifying documents related to traffic management at the Task site.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
69.		c) the use of vessels during the works must be agreed with the waterway manager and the competent Director of the Inland Waterways Authority,		Contractor's Team	Visual monitoring. Verifying documents related to traffic management at the Task site. Checking for the status of obtaining the approvals.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
70.		d) prior to the works, it is required to prepare a Safe Navigation Plan (Instructions for Operation and Circulation of Vessels during Works), which must be approved by the Director of the Inland Waterways Authority in Szczecin and agreed with the Engineer,		Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	On a one-off basis before the works, verification and acceptance of the document.
71.		e) prior to the works, it is required to sign the work site and waterway to warn about any existing hazards and restrictions in water traffic. The method of signing and the locations of signs shall be agreed with the Director of the Inland Waterways Authority in Szczecin and the competent waterway administration body,		Contractor's Team	Visual monitoring. Verifying documents related to traffic management at the Task site. Checking for the status of obtaining the approvals.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
72.		f) the schedule and arrangement of works must include any presence of law water and the risk of adverse navigation conditions.		Contractor's Team	Visual monitoring. Verifying schedules and documents concerning the work arrangement and traffic management at the Task site.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the	In the Task period, on an ongoing basis, at least once a

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
					Engineer.	month.
73.	Protection of earth surface and landscape / Noise protection / Assuring human health and safety	<p>Reduction of dusting and noise when transporting materials</p> <p>When transporting construction materials by a land road, it is required to:</p> <ul style="list-style-type: none"> a) use technical and organisational measures that ensure the cleanliness of access roads running to the materials storage places and site back-up facilities, b) when passing through developed areas, it is absolutely necessary to maintain appropriate speed of vehicles, c) use technical and organisational measures aimed at reducing noise, d) properly secure any transported loads to minimise any nuisance (use adequate transport shields, e.g. to reduce dusting). 		Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a month.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
74.	Assuring human health and safety	<p>Maintaining the admissible load capacity of transport equipment</p> <p>When transporting materials and carrying out works from water side (using floating equipment), it is required to observe the admissible load capacity of vehicles, barges and other floating equipment.</p>		Contractor's Team	Verification of transport documents.	In the Task period, on an ongoing basis, at least once a month.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
05 – ARRANGEMENT OF CONSTRUCTION SITE, BACK-UP FACILITIES AND STORAGE YARDS						
75.	General rules for the preservation of animated	<p>Proper arrangement of Task sites</p> <p>The Task site should be kept in order, and the works should be properly arranged.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	natural resources Protection of ground and groundwater			Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
76.	General rules for the preservation of animated natural resources Protection of ground and surface and ground water	Providing the sites posing the risk of contamination with materials and equipment for spillage elimination The Contractor shall provide vessels with materials and equipment used for spillage elimination, such as flexible barriers, sorption barriers or sorbents (mats, rolls, cushions, sleeves). Materials for neutralising spillage (in particular oil derivatives) should also be provided in the areas of works and storage of construction materials.	Task Site	Contractor's Team	Visual monitoring. Verification for conformity with the spillage prevention procedure.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
77.	Protection of ground and surface and ground water	Paving storage yards* The Contractor shall pave storage yards (temporary places of materials storage), for example with road slabs. * This also applies to any onshore back-up facilities if such are arranged by the Contractor.	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.
78.	Protection of earth surface and landscape Assuring human health and safety	Arrangement of amenities The Contractor shall arrange a floating amenity area. Ship crews and equipment operators will be provided with amenity areas on the vessels where they work. Other employees will use amenity areas on a houseboat (floating hotel) or a floating pontoon (e.g. W-Z type) equipped with a set of containers.	Task Site	Contractor's Team	Visual monitoring.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
06 – REQUIREMENTS FOR WASTE MANAGEMENT						
79.	Assuring human health and safety	<p><i>Storage of hazardous substances and materials</i></p> <p>If any hazardous substances or materials are stored at the site back-up facilities, they must be adequately secured so that they may not be accessed by unauthorised persons, and relevant warning plates must be provided.</p> <p>Any hazardous waste must be sorted and stored in designated containers placed on a paved ground protected against unauthorised access until the waste is handed to an entity holding a relevant permit for neutralisation.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning work arrangement.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
80.	General waste handling procedure	<p><i>General requirements for waste management</i></p> <p>Waste should be managed according to the following rules:</p> <ul style="list-style-type: none"> a) works must be arranged in a way to minimise the quantity of waste generated and to minimise its adverse impact on the environment, b) any waste generated while performing the Task should be sorted and stored separately in containers or separated and dedicated locations (including on barges), in conditions that prevent dusting and the spillage of light fractions and their adverse impact on the environment, c) it is required to provide regular waste collection by entities duly authorised for its further management, d) any ship waste containing oils or lubricants, load waste and waste generated on vessels or other floating 	Task Site	Contractor's Team	Visual monitoring. Verification of waste records.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>equipment, as well as wastewater and domestic waste, must be collected within the vessels in a way preventing the release of contaminants to the environment,</p> <p>e) ship waste should be transferred to ship waste collection points,</p> <p>f) the Contractor shall obtain all the necessary permits for waste management, including those required for obtaining permits and determining waste characteristics for analysis and testing in accordance with legal requirements and/or the requirements of the waste collector.</p> <p>Waste management shall be carried out in accordance with the Waste Management Act of 14 December 2012, the Inland Waterways Act of 21 December 2000, and the <i>Waste Management Plan</i> referred to in item 119 of Appendix 1 to the EMP.</p>				
81.	General waste handling procedure Protection of groundwater	<p>Management of waste produced by personnel</p> <p>Any waste produced by personnel shall be collected in designated bags and containers. The Contractor shall ensure that waste is then collected and utilised according to environmental regulations by specialised waste collection companies. Particular attention must be paid to regular collection of waste produced by personnel in the immediate vicinity of the river channel, so that the channel is not contaminated.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of waste records.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
82.	Handling of domestic wastewater Protection of	<p>Ensuring appropriate conditions of hygiene within the Task site</p> <p>The Task site shall be provided with tight toilets in a</p>	Task Site	Contractor's Team	Visual monitoring	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	groundwater	required quantity (including mobile toilets if necessary) and with a required quantity of personal care products, and it is required to train all personnel in maintaining appropriate conditions of hygiene within the Task sites and their immediate surroundings. Contractor's personnel should satisfy their physiological needs only in dedicated places.		Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
83.	Handling of domestic wastewater Protection of groundwater	Handling of domestic wastewater Domestic wastewater should be collected in tight septic tanks and collected on a regular basis by authorised entities.	Task Site	Contractor's Team	Visual monitoring. Verification of wastewater collection contracts.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
07 – REQUIREMENTS FOR THE CLEARANCE AND PRESERVATION OF TREES AND BUSHES						
84.	General rules for the preservation of animated natural resources – protection of ornithofauna	Restriction for tree and bush clearing Trees and bushes (only the selected specimens) shall be cleared outside the bird breeding season, with the stipulation that it may be conducted in the said protection period where it is impossible to adjust the clearing to the protection period due to technical reasons, but at least 3 days prior to any clearing to be conducted in the breeding season, the ornithologist from Contractor's environmental supervision team must check the site to confirm the absence of nests or hatches of birds. The said derogation does not apply to cavity trees (discovered at the following sites: white willow at km 655.05; poplars and willows at km 662.12–662.23, 662.33–662.45; European white elms and black poplar at km 662.56–662.77), which must be obligatorily cleared in the period of reduced activity and wintering of bats, i.e. from August 15 th to April 30 th , taking into account the nesting season of birds.	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts. Contractor's confirmation of completing the action in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of required experts.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
85.	General rules for the preservation of animated natural resources – protection of trees	<p>Protection of trees growing near the works</p> <p>Any trees which are not to be cleared but grow within the Task site and are exposed to damage caused by the operation and circulation of equipment must be protected by the Contractor through:</p> <ul style="list-style-type: none"> a) shielding any trunks of trees growing in the immediate vicinity of earthworks, e.g. by installing trunk shields made of wooden boards around the whole trunk at least to 1.5 m, b) where possible, conducting manually any earthworks carried out within the root system, c) covering any exposed tree roots with mats made of straw or bag fabric, or with turf, to protect them against excessive drying (in summer) or freezing (in winter), d) not storing any construction materials or excavated soil under tree limbs, in order to prevent gas transfer between the air and the soil, which may cause the roots to decay and die out, e) preventive trimming of tree crowns in order to prevent their damage in the machinery and equipment garaging area. 	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
86.	General rules for the preservation of animated natural resources – protection of	<p>Taking adequate measures in case of damage to trees</p> <p>If any tree is damaged, it is required to immediately carry out necessary maintenance works to limit the effects of damage, which must be supervised by a phytosociologist/botanist from Contractor's</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required experts.	In the Task period, on each occurrence of the event covered by the requirement.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation of	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	trees	environmental supervision team.			required experts.	
87.	General rules for the preservation of animated natural resources – preservation of the protected beetle species	<p>Assessment for the presence of beetle species prior to tree clearing</p> <p>Prior to any tree clearing, it is required to meet the following requirements:</p> <ul style="list-style-type: none"> a) any clearance of trees with a circumference exceeding 100 cm (measured at 130 cm) should be preceded with a check by an entomologist from Contractor’s environmental supervision team for the presence of any protected beetle species existing within each such tree, b) if any tree is inhabited by a protected species of beetle, the Contractor shall obtain the permits for derogations from the bans applicable to protected animal species, required under the Nature Conservation Act of 16 April 2004, c) the Contractor shall comply with the requirements stated therein under the supervision of an entomologist from Contractor’s environmental supervision team, d) the Contractor shall prepare relevant reports on the implementation and scope of the activities subject to the derogation from the bans applicable to protected animal species. 	Task Site	Contractor's Team	Visual monitoring. Contractor’s confirmation of completing the action in the monthly Contract implementation report, supported by site inspection reports and reports by the naturalists from Contractor's environmental supervision team. Checking for the participation of required experts in Contractor’s team.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor’s environmental experts. Verifying the participation of required experts.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
88.	General rules for the preservation of animated natural resources – protection of chiropterofauna	<p>Assessment for the presence of bat species prior to tree clearing</p> <p>To minimise any loss of protected bat species, which may exist in the tree hollows, prior to clearing the following requirements must be fulfilled:</p> <p>a) any clearance of trees with a circumference exceeding 100 cm (measured at 130 cm) should be preceded with a check by a chiropterologist from Contractor’s environmental supervision team for the presence of bats within each such tree,</p> <p>b) if any bats are found within the trees intended for clearing, prior to the clearing the Contractor shall obtain necessary permits for derogation from the bans applicable to protected animal species, issued under the Nature Conservation Act of 16 April 2004,</p> <p>c) any further works at the sites of protected bat species shall be supervised by a chiropterologist from Contractor’s environmental supervision team and conducted according to relevant requirements stated in the administrative decisions issued under the Nature Conservation Act of 16 April 2004,</p> <p>d) the Contractor shall prepare relevant reports on the implementation and scope of the activities subject to the derogation from the bans applicable to protected animal species.</p>	Task Site	Contractor's Team	Visual monitoring. Contractor’s confirmation of completing the action in the monthly Contract implementation report, supported by site inspection reports and reports by the naturalists from Contractor’s environmental supervision team. Checking for the participation of required experts in Contractor’s team.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a week.
				Engineer’s Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor’s environmental experts. Verifying the participation of required experts.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
08 – REQUIREMENTS FOR THE PREVENTION OF ENVIRONMENTAL POLLUTION						
89.	Protection of soil, ground, surface water and ground water	<p><i>Prevention of spillage and the contamination of soil, ground and water</i></p> <p>To prevent the contamination of soil, ground and water during the arrangement and execution of works, the following measures must be taken:</p> <ul style="list-style-type: none"> a) avoid any spillage and seal any potential sources of contamination: containers and pavements used for reloading and refuelling, b) to prevent any accidental leakage of hazardous oil derivatives and other substances, it is required to use adequate protective measures and procedures involving proper storage of substances in specified quantities, c) materials and equipment shall be stored in locations adequately protected against the contamination of groundwater environment. 	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
90.	Protection of soil, ground, surface water and ground water	<p><i>Prevention and measures concerning the release of contaminants to groundwater environment</i></p> <p>The Contractor shall carry out the Task in a way to mitigate the risk of any contaminants penetrating to groundwater environment, which applies in particular to oil derivatives. In the event of spillage of an oil derivative, the following rules of procedure shall be applied:</p> <ul style="list-style-type: none"> a) any leakage must be immediately eliminated and neutralised, and any contaminated soil layers must be immediately removed and managed 	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning waste management.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>according to regulations in force;</p> <p>b) any areas covered by leaked oil derivatives must be reinstated to their original condition;</p> <p>c) in the event of leakage to water, immediately contain the spread of contaminants and remove the oil derivative from water surface.</p>				
91.	Protection of soil, ground, surface water and ground water	<p>Spillage prevention procedure</p> <p>Given the risk of leakage of oil derivatives, prior to the works the Contractor shall prepare and present to the Engineer for approval a so-called spillage prevention procedure (see section 6.14 of the EMP) and procure its implementation.</p>	Task Site	Contractor's Team	Visual monitoring. Checking for the implementation of required procedures. Checking for the preparation and delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.
92.	Protection of soil, ground, surface water and ground water	<p>Rules of fuel supply</p> <p>Fuel shall be supplied to the site by bunkering barges filled with fuel in a dedicated location with properly equipped quays, and once the barge arrives at the site, fuel shall be transferred to pushboats and temporary mobile fuel stations installed on pontoons provided with diggers.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning work arrangement.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
93.	Protection of soil, ground, surface water and ground water	<p>Rules of operating a mobile fuel station</p> <p>Mobile fuel station shall be installed in a sealed bath to avoid the spillage of fuel on the pontoon deck, and the vessels shall be provided with materials and equipment for spillage elimination such as flexible, pneumatic or sorption barriers and sorbents (mats, rolls, cushions, sleeves).</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning work arrangement.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
94.	Protection of soil, ground, surface water and ground water	<p>Rules of refuelling machinery</p> <p>Machines and vehicles may only be refuelled in dedicated locations. When refuelling, the machine and vehicle operation manuals must be observed. Refuelling should be carried out using mobile or stationary fuel dispenser points with appropriate safeguards, such as a sorbent station for eliminating potential fuel leaks and spills to the ground.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning work arrangement.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
95.	Protection of soil, surface and ground water and air / noise protection	<p>Operability and inspections of equipment, machinery, vehicles and vessels</p> <p>a) The equipment to be used for construction must be fully operational and ready to work, while meeting the requirements for admission for operation, so to ensure adequate protection of soil, surface water and groundwater against contamination, as well as protection against dust, gas and noise emissions.</p> <p>b) The Contractor shall conduct ongoing inspections (i.e. carried out at least before start-up and after completion of works) of equipment, machinery, vehicles and vessels, in particular the Contractor shall eliminate by any available means the risk of any contaminants penetrating to groundwater environment, including the spillage of fuel, hydraulic oil or oil derivatives, during the handling, transport and operation of equipment, machinery, vehicles and vessels.</p> <p>c) The equipment to be used for construction must comply with regulations for its use.</p>	Task Site	Contractor's Team	Visual monitoring, verification of the technical dossier for machinery and equipment.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		The Contractor shall provide the Engineer with copies of the documents confirming the admission of the equipment for use, where required by law.				
96.	Protection of soil, surface water and ground water	Day-to-day checks and repairs of equipment Any operated machinery must be repaired and maintained as necessary to prevent any leakage in hydraulic or fuel systems.	Task Site	Contractor's Team	Visual monitoring, verification of the technical dossier for machinery and equipment.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
97.	Protection of soil, surface water and ground water	Appropriate storage of materials and equipment Materials and equipment shall be stored in locations adequately protected against the contamination of groundwater environment.	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
98.	Protection of soil, surface water and ground water	Protection of Odra river terrace against contamination It is not allowed to store any waste generated by the repair or maintenance of equipment, machinery or working devices within the Odra river terrace. Any repair or servicing of machines should be conducted by a specialised company or a person authorised for such works by the manufacturer (authorised service company). Any waste generated by such works (such as damaged parts, seals, filters, fluid or lubricant tanks, worn oils, fluids, etc.) shall be collected by the repairing or servicing entities and shall not be stored on site. Such waste should then be managed in accordance with relevant regulations governing the classification and management of waste and with the guidelines included in the <i>Waste Management</i>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<i>Plan</i> referred to in item 119 of Appendix 1 to the EMP.				
99.	Air protection and noise protection	<p>Reducing exhaust and noise emissions by machines and vehicles</p> <p>To reduce nuisance during the construction phase, i.e. the temporary increase of dust and noise emissions, it is required without limitation to:</p> <ul style="list-style-type: none"> • carry out the works only during the day (from 6:00 a.m. to 10:00 p.m.); • use machinery and equipment that meet environmental requirements and standards, including equipment that is adequately soundproofed, technically sound and shows low pollutant emission; • limit the operating time of engines at top speed; • use operational machinery and vehicles, with a proviso that the machines used for the Task should have modern drive units showing limited exhaust emission; • switch off unnecessary noise-emitting equipment, machines, and tools that are not in use at the time. 	Task Site	Contractor's Team	Visual monitoring. Verification of the technical dossier for machinery and equipment.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
100.	Air protection (protection against dust)	<p>Reduction of dust generated by transport equipment</p> <p>It is required to reduce dust generated by land and water transport equipment, for example by the adequate use of the following measures:</p> <p>a) cleaning vehicle wheels before entry to a public road,</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		b) cleaning internal haul roads, c) using vehicles with canvas covers for transporting dusty materials, or transporting loose materials in packages, d) providing water transport equipment with canvas covers for transporting dusty materials, or transporting loose materials in packages, e) other measures preventing the contamination of local roads with sand or mud carried by vehicles, f) sprinkling water on internal haul roads.				
09 – GUIDELINES FOR LIMITING ENVIRONMENTAL NUISANCE BY USING ADEQUATE MATERIALS AND TECHNOLOGIES						
101.	Soil protection General rules for the preservation of animated natural resources Protection of earth surface and landscape	<i>Conducting works from water side</i> The Contractor shall ensure that the works are conducted from water side. Certain works may be carried out from the land only if they may not be conducted from water due to environmental conditions (rapidly changing water level). Any work to be carried out from the land must be each time approved by the Engineer, and relevant areas must then be excluded as specified for each kilometre (see item 2 of Appendix 1 to the EMP). Moving the equipment along the shoreline requires meeting the condition in item 23d [d] <i>carrying out works on the construction of wings by the Contractor from the furthest point of a wing towards the groyne, to allow the movement of construction equipment on the shoreline, which will ultimately be occupied by the wing structure</i>] specified for the	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		protection of natural habitat 3270.				
102.	Protection of soil and surface water General rules for the preservation of animated natural resources	<p>Use of environmentally neutral materials</p> <p>During the works, the Contractor shall use natural materials such as stone, fascine, timber, gravel or sand; geotextile is allowed for separating the new components from the existing ones.</p> <p>The construction materials to be used must have technical approvals and certificates admitting them for use in hydro-engineering.</p>	Task Site	Contractor's Team	Visual monitoring. Verification of documents concerning construction materials.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
103.	General rules for the preservation of animated natural resources	<p>Rip-rap stabilisation</p> <p>The Contractor shall not clamp the rip-rap with concrete; the top section of rip-rap made of hydro-engineering stone with a grain size of 15 to 45 cm shall be wedged with finer stone (5 to 15 cm) for stabilisation.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
104.	General rules for the preservation of animated natural resources	<p>Measures for protecting site conditions at the locations of river wall construction</p> <p>In the location of river wall construction, it is required to:</p> <ul style="list-style-type: none"> only use natural materials; however, geotextile may also be used; allow a corrugated route of the wall, i.e. the wall should run according to the existing terrain relief. 	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
105.	General rules for the preservation of animated	<p>Method of works</p> <p>The Contractor shall carry out demolition of any existing structures with due caution in order to</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	natural resources	prevent any removed structural components and other contaminants from falling into the river.		Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
10 – GUIDELINES FOR CONTAINING THE SPREAD OF ALIEN SPECIES						
106.	General rules for the preservation of animated natural resources – protection of native plants Protection of earth surface and landscape	<p><i>The Contractor shall contain the spread of invasive plant species (especially the <i>Echinocystis lobata</i> and <i>Xanthium albinum</i>) by fighting any invasive plants growing on the banks directly affected by the Task (groynes including adjacent inter-groyne areas), as per the following assumptions:</i></p> <p>a) prior to the works, the Contractor shall inspect the work sites together with a phytosociologist/botanist from Contractor's environmental supervision team in order to identify the sites and determine the population of invasive plants (the sites of the invasive species mentioned above change dynamically, and their local range and frequency of existence must be updated every year, as they change and largely depend, for example, on weather conditions), and then shall clearly sign those sites,</p>	Task Site	Contractor's Team	Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team. Checking for the participation of required experts in Contractor's team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.
107.		b) Contractor's environmental supervision team shall not allow for the growth of annual invasive species which settle the disturbed habitats at the banks of Odra river, where the works will disturb the existing vegetative cover or expose or create a bear earth surface or rip-rap, through annual checks of all such locations, which should be conducted preferably in the first half of June (possibly from the third decade of May to the first decade of July),		Contractor's Team	Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team. Checking for the participation of required experts in Contractor's team.	In the Task period: on an ongoing basis, at least once a month.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts. Verifying the participation of required	In the Task period: on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
					experts.	
108.		c) it is required to remove, together with Contractor's environmental supervision team, any characteristic seeds and young plants of the following species: <i>Echinocystis lobata</i> , <i>Impatiens glandulifera</i> , rough cocklebur <i>Xanthium strumarium</i> , and <i>Xanthium albinum</i> . Any young plants that appear shall be removed mechanically (pulled out), and if they grow in bulk, they may be cut down or reaped, but this must be performed before the plant fruit-bearing season (until mid-July),		Contractor's Team	Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team. Checking for the participation of required experts in Contractor's team.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts. Verifying the participation of required experts.	In the Task period: on an ongoing basis, at least once a month.
109.		d) in case of a very large population, the biomass of invasive species should be removed from riverside habitats with the participation of Contractor's environmental supervision team in order to allow the growth of native alluvial species. The preferred method is to pull out the invasive plants (most effective and precise). Any reaping must be carried out possibly low not to prevent the plants from regenerating, and only in locations where the reaping will not cause a threat to rare native species of plants,		Contractor's Team	Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team. Checking for the participation of required experts in Contractor's team.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental experts. Verifying the participation of required experts.	In the Task period, in the event covered by the requirement: on an ongoing basis but at least once a month.
110.		e) protect any earth and plant material acquired at the sites of invasive species, and then dispose it according to regulations in force.		Contractor's Team	Visual monitoring. Verification of waste records.	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
11 – REQUIREMENTS FOR THE RECLAMATION OF SITES ACQUIRED TEMPORARILY						
111.	Protection of earth surface and landscape Protection of soil and ground	<p>Surface reclamation after the works</p> <p>If earth surface is disturbed by any required earthworks or the operation of heavy equipment, such locations must be restored to a condition no worse than before the works.</p> <p>After the works, any sites acquired temporarily shall be restored to the original condition (method of use). After the works, the site must be cleared and kept in a state being possibly close to natural. Any works on the restoration of sites acquired temporarily shall be supervised by a botanist/phytosociologist from Contractor's environmental supervision team.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer. Verifying the participation and approval by required experts.	In the Task period: on an ongoing basis, at least once a month.
112.	Protection of earth surface and landscape Protection of soil and ground	<p>Prohibition to reclaim land using soil acquired from the sites of invasive species</p> <p>The Contractor shall not reclaim any land or shape any terrain with the use of earth masses acquired from the sites of invasive species.</p> <p>The method of handling earth masses acquired from the sites of invasive species must meet the requirements laid down in item 50c of Appendix 1 to the EMP.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying documents concerning waste management.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
12 – REQUIREMENTS FOR THE CONSERVATION OF CULTURAL ARTEFACTS						
113.	Preservation of archaeological assets	<p>Measures taken within revealed archaeological sites</p> <p>Throughout the duration of the Task, the Contractor</p>	Task Site	Contractor's Team	Checking for the participation of required experts and the acquisition of approvals. Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>shall ensure participation of a team of archaeologists (archaeological supervision).</p> <p>The team of archaeologists is to properly secure and remove any valuable objects and other elements of historic substance from the Task site.</p> <p>Depending on the needs, the team of archaeologists may consist of one or more persons holding a relevant professional licence. The composition of the team of archaeologists must be approved by the Engineer. Prior to the works, the Contractor shall submit to the Engineer for approval the <i>Quality Assurance Plan</i> covering the activities of the archaeologists.</p>		Engineer's Team	<p>Verifying documents delivered by the Contractor to the Engineer.</p> <p>Verifying the participation of required experts.</p>	In the Task period, on an ongoing basis, at least once a month.
114.	General arrangements on the conservation of cultural artefacts and monuments	<p>Rules of procedure in case of discovering movable artefacts or archaeological sites</p> <p>Rules of procedure in case of discovering movable artefacts or archaeological sites</p> <p>If during construction or earth works the Contractor discovers any object which is suspected to be a monument, the Contractor shall:</p>	Task Site	Contractor's Team	<p>Visual monitoring. Checking for the participation of required experts and the acquisition of approvals.</p> <p>Checking for the delivery of documents to the Engineer.</p>	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement.
		<p>a) suspend all works which may damage or destroy such object, and protect the object and its location using available means,</p> <p>b) immediately notify the Provincial Heritage Conservation Officer, and if this is impossible, then the competent town mayor and the Engineer,</p> <p>c) proceed as instructed by Contractor's archaeologists,</p> <p>d) allow and ensure documentation activities, archaeological surveys and other necessary measures indicated by Contractor's archaeologists and/or administration</p>		Engineer's Team	<p>Visual monitoring.</p> <p>Verifying documents delivered by the Contractor to the Engineer.</p> <p>Verifying the participation of required experts.</p>	In the Task period, on an ongoing basis but at least once a month plus on each occurrence of the event covered by the requirement.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>authorities responsible to protect artefacts and other historic substance,</p> <p>e) for immovable artefacts, after completion of the measures specified in item d, the Contractor shall implement the instructions and other measures determined by the archaeologists or administration authorities responsible to protect such objects and other historic substance.</p>				
115.	General arrangements on the conservation of cultural artefacts and monuments	<p>Obtaining a permit from the Provincial Heritage Conservation Officer</p> <p>To implement the measures specified in items 113 to 114 of Appendix 1 to the EMP, involving the protection of cultural heritage and monuments, the Contractor shall also obtain if necessary, under a power of attorney granted by the Employer, a permit from the Provincial Heritage Conservation Officer (PHCO) for conducting a salvage archaeological survey, and shall then conduct the survey.</p>	Task Site	Contractor's Team	Checking for the status of obtaining the permits.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis but at least once a month plus on each occurrence of the event covered by the requirement.
13 – REQUIREMENTS FOR ENSURING HEALTH AND SAFETY OF PEOPLE						
116.	Assuring human health and safety	<p>Appropriate storage of construction materials</p> <p>Materials used for construction shall be stored in such a way to protect them against destruction and not to pose a hazard to people or property.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
117.	Assuring human health and safety	<p>Ensuring safe conditions during works</p> <p>The operation of machinery, equipment and other devices must be conducted in a way not to pose a hazard to people or property and to prevent the machinery and equipment from rolling over, sliding or rolling down.</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
118.	Assuring human health and safety	<p>Ensuring human health and safety, including in terms of fire protection and the conditions of work with floating equipment</p> <p>The Contractor shall prepare a Health and Safety Plan (HASP), have it approved by the Engineer, and then carry out the works according to the HASP, which will remain in force until the end of construction.</p> <p>When preparing the HASP, the Contractor must pay particular attention to the safety of works conducted using floating equipment, in the immediate vicinity of running water, and in weather conditions typical of autumn and winter (the Contractor must specify the procedures of work and the provision of employees with adequate personal protective equipment).</p> <p>Any fire protection requirements included in the HASP should also cover the ban on building bonfires and burning flammable materials on the construction site.</p> <p>The persons handling the construction of Task components should meet the health standards according to applicable regulations, including the Health and Safety Plan (HASP) prepared for the Task.</p>	Task Site	Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Visual monitoring.	In the Task period, on an ongoing basis, at least once a month.
119.	Preparation of additional plans for managing emergency situations Assuring human health and safety	<p>Contractor's preparation of additional plans for managing the environment and emergency situations</p> <p>a) Prior to commencing the works, the Contractor shall prepare and submit to the Engineer for approval a <i>Waste Management Plan</i> specifying the method of managing waste generated during the works, which must include without limitation the waste handling instructions set out in the EMP,</p>	Task Site	Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
120.		b) Before commencing the works, the Contractor shall prepare and submit to the Engineer for approval a document titled <i>Site Flood Protection Plan</i> , which must include local hydrological and meteorological conditions. In the event of flood, the Contractor shall follow the procedures set out in the document,	Task Site	Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
121.		c) Before commencing the works, the Contractor shall prepare and submit to the Engineer for approval a document titled <i>Site Arrangement Plan</i> , which must cover, without limitation, elements such as the location of back-up facilities, the arrangement of back-up facilities, the security of back-up facilities, haul roads, and environmental protection at back-up facilities,	Task Site	Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.
122.		d) Before commencing the works, the Contractor shall prepare and submit to the Engineer for approval a document titled <i>Quality Assurance Plan</i> , which must cover, without limitation, elements such as the method of works, on-site traffic arrangement including work signage, OHS and environmental protection, list of working crews, scope of responsibilities of key personnel, quality control, and laboratory tests,	Task Site	Contractor's Team	Checking the progress of document preparation. Checking for the delivery of the document to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.
123.		e) Before commencing the works, the Contractor shall prepare and submit to the Engineer for approval the ES Management Strategies and Implementation Plans (management strategies and implementation plans for environmental, social, health and safety risks), which must include, without limitation, elements such as a description of measures taken to manage risks, description of materials and equipment used, description of management processes, etc., which the Contractor and its subcontractors	Task Site	Contractor's Team	Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis, at least once a week until the requirement is fulfilled.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month until the requirement is fulfilled.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		will implement to minimise any risks. At the Engineer's request, the Contractor shall update the ES Management Strategies and Implementation Plans and submit them for approval.				
124.	Assuring human health and safety	Designation and proper signage of danger zones At work sites and within site back-up facilities, the Contractor must designate any danger zones which pose a threat to the life and health of people, sign the zones with warning plates, and additionally protect them against unauthorised access.	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
125.	Assuring human health and safety	Obligation to ensure health and safety during works The Contractor must ensure and maintain the safety of people during the works.	Task Site	Contractor's Team	Visual monitoring. Verification of OHS documents.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
126.	Assuring human health and safety	Adequate security and signage of work site The Contractor must secure and sign the construction site. Contractor's OHS supervisors shall be responsible for adequate signage of the construction site in accordance with applicable legal regulations. The Contractor shall check the signage on a regular basis and restore or replenish it immediately in the event of destruction or theft.	Task Site	Contractor's Team	Visual monitoring. Verification of OHS documents.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
127.	Assuring human health and safety,	Assuring appropriate visibility of protective devices and site signage The Contractor shall ensure constant visibility,	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required expert.	In the Task period, on an ongoing basis, at least once a week.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
	General rules for the preservation of animated natural resources	during the day and night, of protective devices and site signage (barriers and signs) for which this is crucial for safety reasons.		Engineer's Team	Visual monitoring. Verifying the participation of required expert. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
128.	Assuring human health and safety, General rules for the preservation of animated natural resources	Assuring appropriate visibility of protective devices and site signage The Contractor shall ensure constant visibility, during the day and night, of protective devices and site signage (barriers and signs) for which this is crucial for safety reasons.	Task Site	Contractor's Team	Visual monitoring. Verifying the participation of required expert.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying the participation of required expert. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
129.	Assuring human health and safety	Prevention of diseases such as HIV-AIDS and other infectious diseases including COVID 19 (Clause 6.7 of the General Conditions of Contract) Prevention of HIV-AIDS The Contractor shall conduct training and implement a scheme of raising awareness of the spread of diseases such as HIV-AIDS through an approved service provider, take all other measures set out in the Contract (Clause 6.7 of General Conditions) in order to mitigate the risk of spreading the HIV virus amongst Contractor's personnel and local community, and promote early diagnosis and assistance to persons infected. The measures shall be implemented throughout the term of the Contract (including the Defects Notification Period), at least every other month. They shall include information and awareness-raising campaigns on the risk involved in the spread of HIV-AIDS. The training sessions shall also cover other	Task Site	Contractor's Team	Checking Contractor's actions for conformity with Contract conditions.	In the Task period: on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		diseases (e.g. COVID 19).				
130.	Assuring human health and safety	<p>Rules of handling unexploded ordnance</p> <p>If any unexploded ordnance is found:</p> <ul style="list-style-type: none"> a) stop the work immediately; b) evacuate people from the area surrounding the object; c) immediately notify the sapper supervision crew and the Police, and proceed as they instruct; d) notify the Engineer and Employer. <p>It is absolutely forbidden to lift, excavate, bury or relocate any unexploded ordnance, put it into fire or water, etc.</p>	Task Site	Contractor's Team	Visual monitoring. Checking for the implementation of required procedures. Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis but at least once a month plus on each occurrence of the event covered by the requirement.
131.	Sapper supervision crew Assuring human health and safety	<p>Supervision of the Task site by sappers</p> <p>To mitigate the risk involved in the excavation or discovery of unexploded ordnance on the Task site, the Contractor shall provide:</p> <ul style="list-style-type: none"> a) prior to the works – investigation of the Task site by sappers (a report of the investigation shall be submitted to the Engineer); b) during the works – sapper supervision (carried out by the sapper supervision crew) involving ongoing checks and clearing the Task site of any hazardous military items, and disposing of such items; c) if any unexploded ordnance is found at the Task site – implementation of the procedures laid down in item 130 of Appendix 1 to the EMP. 	Task Site	Contractor's Team	Visual monitoring. Verifying the participation and approval by required experts. Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement specified in item 129.
				Engineer's Team	Verifying the participation and approval by required experts. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement specified in item 129.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		Experts of the sapper's supervision team must have appropriate professional licences. The composition of the sapper's supervision team requires the Engineer's approval. Prior to the works, the Contractor shall submit to the Engineer for approval the <i>Quality Assurance Plan</i> covering the activities of the experts of the sapper's supervision team.				
132.	Assuring human health and safety	<p>Rules of reporting emergency situations</p> <p>In case of emergency (other than flood), accident, major failure, etc., the Contractor must take the following measures:</p> <ul style="list-style-type: none"> immediately notify appropriate services (Fire Brigade, Ambulance Service, Police, etc.); until the arrival of appropriate services, take actions necessary to mitigate the risk of loss in personnel, property and environment (agreed with appropriate services as far as possible); notify the Engineer and Employer; upon the arrival of appropriate services, strictly comply with their instructions and recommendations. 	Task Site	Contractor's Team	Visual monitoring. Checking for the implementation of required procedures. Checking for the delivery of documents to the Engineer.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement.
				Engineer's Team	Visual monitoring Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis but at least once a month plus on each occurrence of the event covered by the requirement.
14 – REQUIREMENTS FOR CONTRACTOR'S PERSONNEL INVOLVED IN THE EMP IMPLEMENTATION						
133.	Implementation of the EMP	<p>Requirements for Contractor's environmental supervision team</p> <p>The Contractor shall appoint a team of naturalist for the whole duration of the Task (Contractor's environmental supervision):</p> <p>a) Contractor's team of naturalists shall consist of specialists in the fields of biology, nature conservation, ecology of flowing water (botanist/phytosociologist, entomologist, ichthyologist, herpetologist,</p>	Task Site	Contractor's Team	Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports, reports by Contractor's environmental supervision team, etc. Checking for the participation of required expert in Contractor's team.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor's environmental	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>ornithologist, teriologist and chiropterologist) and a hydrologist.</p> <p>b) the specialists composing Contractor’s team of naturalists must have documented experience in their fields and a university degree in the listed or related specialities,</p> <p>c) the composition of Contractor’s team of naturalists must be approved by the Engineer prior to the works,</p> <p>d) one member of Contractor’s environmental supervision team may represent up to two environmental specialities listed in item (a) above.</p> <p>The experts shall be engaged in certain mitigating and monitoring measures during the implementation of the Task, as set out in the EMP, in particular:</p> <p>a) the mitigating measures referred to in Appendix 1 to the EMP in the following categories: 01 – Rules of land acquisition, 02 – Requirements for securing protected natural resources, 07 – Requirements for the clearing and preservation of trees and bushes, 10 – Guidelines for containing the spread of alien species, 11 – Requirements for the reclamation of sites acquired temporarily, 14 – Requirements for Contractor’s personnel involved in the EMP implementation.</p> <p>b) the monitoring measures referred to in Appendix 2 to the EMP, in the categories of measures listed above, and environmental monitoring at execution stage as specified in item 152.</p>			supervision experts.	

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		The scope of activities of Contractor’s naturalists is defined in item 11 of Appendix 1 to the EMP.				
134.	Implementation of the EMP	<p>Training of Contractor’s personnel in EMP implementation</p> <p>The Contractor must conduct training (to be concluded with a test checking the participants’ knowledge) in the rules and conditions of the EMP and protection indications for the time of construction, dedicated to Contractor’s executives and engineers supervising the construction, which training should be prepared by Contractor’s team of naturalists. The Contractor’s employees who handle fuels, other oil derivatives or any other substance harmful to health or environment should be trained in the rules of preserving groundwater environment and using measures for its preservation, including the use of sorbents.</p> <p>In the monthly reports submitted to the Engineer, the Contractor shall provide information on the status of training of Contractor’s personnel in the conditions of the EMP in the current reporting period.</p>	Task Site	Contractor’s Team	Visual monitoring. Contractor’s confirmation of completing the action in the monthly Contract implementation report.	In the Task period, on an ongoing basis, at least once a month.
				Engineer’s Team	Verifying documents delivered by the Contractor to the Engineer. Ongoing checks for the fulfilment of current duties by Contractor’s environmental supervision experts.	In the Task period, on an ongoing basis, at least once a month.
135.	Implementation and reporting of the EMP	<p>Designating Contractor’s EMP Coordinator</p> <p>There shall be a person designated in Contractor’s team to coordinate and monitor the measures involved in EMP implementation.</p> <p>The person shall be responsible for the following, without limitation:</p> <p>a) supervising the implementation of various requirements of the EMP at each stage of executing the Task;</p> <p>b) day-to-day monitoring over the status of implementing each requirement stated in</p>	Task Site	Contractor’s Team (Site Manager)	Check for the presence of EMP Coordinator. Verifying documents delivered by the EMP Coordinator to the Engineer.	In the Task period, continuous monitoring.
				Engineer’s Team	Checking for the presence of required person in Contractor’s team Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>Appendices 1 and 2 to the EMP at the Task site;</p> <p>c) day-to-day reporting to Contractor’s team management on the obligations arising from the EMP at a given stage of works, and of any issues concerning the implementation of the EMP;</p> <p>d) collaboration with other members of Contractor’s team (including the teams of naturalists and archaeologists, sapper supervisors, and OHS supervisors) in order to ensure proper implementation of the EMP;</p> <p>e) reporting the implementation of the EMP;</p> <p>f) collaborating with persons responsible for implementing the EMP from Engineer’s and Employer’s teams.</p> <p>The EMP Coordinator may not be a member of Contractor’s environmental supervision team. The person appointed for this position must be approved by the Engineer.</p>				
136.	Reports by the team of naturalists during execution of the Task	<p>Reports by Contractor’s environmental supervision team</p> <p>Contractor’s team of naturalists shall conduct reporting which includes:</p> <p>a) preparing periodic reports (monthly and quarterly reports and the final report) on the implementation of the requirements stated in the EMP;</p> <p>b) monthly reports shall be submitted as a checklist including necessary appendices, including reports on environmental supervision;</p>	Task Site	<p>Contractor's Team</p> <p>Engineer’s Team</p>	<p>Checking the progress in preparing and delivering required reports and information by Contractor’s team.</p> <p>Checking the progress in preparing and providing the Engineer with required reports and information</p>	<p>In the Task period: on an ongoing basis, at least once a week.</p> <p>In the Task period: on an ongoing basis, at least once a month.</p>

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>c) preparing periodic reports for environmental authorities in accordance with the provisions of investment decisions, including the decisions on the environmental conditions and in the scope of species protection (Appendix 4a,4b,4c,4d to the EMP);</p> <p>d) the reports shall be submitted to the Engineer and require his approval, with the stipulation that the reports mentioned in item c shall be submitted to the Engineer no later than 2 weeks before the deadline for submission to a relevant authority.</p>				
137.	Regular meetings on the implementation of mitigating and monitoring measures	<p><i>Discussing the implementation of the EMP at working meetings and Site Meetings</i></p> <p>In the period of execution of the measures indicated in the EMP, the PIO's, Engineer's and Contractor's teams shall hold monthly meetings to discuss and check the implementation of the mitigating and monitoring measures.</p> <p>Notwithstanding the above, any current requirements and issues related to the implementation of the EMP shall be discussed at Site Meetings.</p>	Task Site	Contractor's Team	Checking whether the meetings are held and checking whether matters concerning implementation of the EMP are discussed at Site Meetings. Submitting requests to the Site Manager.	In the Task period, on an ongoing basis, at least once a month.
				Engineer's Team	Checking whether the meetings are held and checking whether matters concerning implementation of the EMP are discussed at Site Meetings. Submitting requests to the Site Manager. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
15 – PARTICULAR REQUIREMENTS OF THE WORLD BANK'S ES POLICIES						
138.	Assuring human health and safety. Water protection. Protection of natural resources.	ES Code of Conduct The Contractor shall take all measures necessary to assure that Contractor's personnel have been informed on the ES Code of Conduct submitted along with the proposal and described in section 6.14 of the EMP, including on certain forbidden behaviours, and have understood the consequences of engaging in such forbidden behaviours. The Contractor shall also make sure that the ES Code of Conduct is visibly exposed in areas where Contractor's personnel are present. This applies to the Contractor and its personnel regardless of the legal basis of cooperation, and accordingly to Subcontractors and their personnel.	Task Site	Contractor's Team	Visual monitoring. Checking for the delivery of documents to the Engineer.	In the Task period on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
139.	Assuring human health and safety.	Prevention of sexual harassment and mobbing The Contractor must ensure such conditions during execution of the Contract to prevent any case of mobbing or sexual harassment of its personnel, Subcontractors and other persons (whether or not associated with the execution of the Contract).	Task Site	Contractor's Team	Visual monitoring. Verifying the Book of Complaints and Requests.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Visual monitoring. Verifying the Book of Complaints and Requests. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.
140.	Assuring human health and safety.	Raising awareness about the prevention of sexual harassment and mobbing The Contractor, through an approved service provider holding relevant qualifications, shall conduct training courses and implement a scheme raising awareness about the prevention of sexual harassment and mobbing. These measures shall be implemented throughout the term of the Contract, including the Defects Notification Period, at least every other month. They shall take the form of information, education and awareness-raising	Task Site	Contractor's Team	Verifying the qualifications of service supplier. Verification of training documents and awareness-raising scheme.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period. Once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		campaigns.				
141.	Assuring human health and safety.	<p>Reporting cases of sexual harassment and mobbing The Contractor must immediately notify the Consultant of any reported or suspected case of sexual harassment and mobbing. All reported and suspected cases of sexual harassment and mobbing shall be entered into the Book of Complaints and Requests kept by the Contractor. If any case of mobbing or sexual harassment is found, the Contractor must take measures to immediately terminate such behaviours and draw all legal consequences against the offenders. The Contractor must also provide any necessary assistance and support to the victims.</p>	Task Site	Contractor's Team	Verifying the Book of Complaints and Requests.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.
142.	Assuring human health and safety.	<p>Allowing the submission of complaints and requests by personnel involved in the Task The Contractor shall inform all persons employed on the construction site that they may submit a complaint about their working and payment conditions, and shall deliver an information leaflet stating all information on such submission, including a guarantee that the person submitting a complaint will bear no consequences. The Contractor shall keep the Book of Complaints and Requests The contents of the leaflet and the format of the Book shall be agreed with the Consultant.</p>	Task Site	Contractor's Team	Verifying the Book of Complaints and Requests.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.
143.	Assuring human health and safety.	<p>Provision of safe working conditions The Contractor shall provide such conditions, both at and outside the Task site (during Task-related activities, e.g. during transport), to prevent any accident involving persons engaged in the implementation of the Contract, including the personnel of the Contractor, Engineer, Investor, Subcontractors and others, as well as third parties.</p>	Task Site	Contractor's Team	Visual monitoring. Verifying construction documents and accident records.	In the Task period, continuous monitoring with monthly reporting plus on each occurrence of the event covered by the requirement.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>In case of such an accident, it is required to:</p> <ul style="list-style-type: none"> • immediately provide appropriate assistance to the injured person; • secure the scene; • notify the Engineer as soon as possible about the event and the manner it was handled by the Contractor; • notify appropriate services and allow them access to the scene. 				
144.	Assuring human health and safety.	<p>Employment conditions for adolescent workers The Contractor may hire for the Contract only such adolescent workers who are at least 15 years of age, completed an at least eight-year primary school, and presented a medical certificate confirming that the assigned type of work does not pose any risk to their health. The Contractor shall ensure that juveniles (persons under the age of 18) will not perform works prohibited to juveniles in accordance with applicable regulations (see p. 6.15 of the EMP).</p>	Task Site	Contractor's Team	Visual monitoring. Check of employee documents.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.
145.	Assuring human health and safety.	<p>Contractor's OHS supervision The Contractor shall ensure continuous OHS supervision during the implementation of the Task. The scope of duties, qualifications and composition of Contractor's OHS services shall conform to Polish labour law Before the works, Contractor's OHS supervisors shall carry out dedicated training for Contractor's personnel on work safety and the risk of accident while implementing the Task.</p>	Task Site	Contractor's Team	Visual monitoring. Check of employee documents.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, continuous monitoring.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
146.	Assuring human health and safety.	<p>The Contractor must apply and observe all labour law provisions applicable in Poland, in particular all the provisions of the Labour Code, and comply with the ES Code of Conduct. In particular, the following issues should be reflected in Contractor's employment policy and salary regulations:</p> <ul style="list-style-type: none"> the assurance of equality in remunerating employees who perform the same work, without regard to their gender, age or sexual orientation; the assurance that persons employed for the Contract will not be persecuted or discriminated on the grounds of gender, sexual orientation or age; the assurance that the Contractor will, according to its capacity, conditions and the provisions of the Polish Labour Code, satisfy the needs of its personnel in terms of welfare and amenities in the place of work; the assurance that the Contractor facilitates the improvement of professional qualifications of its personnel. 	Task Site	Contractor's Team	Visual monitoring. Check of employee documents. Checking for compliance with the procedures set out in Contractor's documents and legal regulations.	In the Task period, continuous monitoring with monthly reporting.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Direct random checks for compliance with the procedures set out in Contractor's documents and legal regulations.	In the Task period, continuous monitoring.
16 – GUIDELINES IN CASE OF THE STATE OF EPIDEMIC OR THE STATE OF EPIDEMIC RISK APPLYING DURING THE WORKS						
147.	Assuring human health and safety	<p>If the state of epidemic of the state of epidemic risk applies during the works, the Contractor shall:</p> <p>a) provide persons remaining at the construction site with all necessary preventive measures to maintain the health and safety of workers and Contractor's Personnel, in the scope defined in the Conditions of the Contract, in particular by taking adequate measures to avoid or minimise the spread of diseases, including measures aimed to avoid or minimise the spread of infectious diseases which may be related to the inflow of permanent workforce in connection with the Contract, in the</p>	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis but at least once a week plus on each occurrence of the event covered by the requirement.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis but at least once a month plus on each occurrence of the event covered by the requirement.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<p>manner prescribed by applicable laws, for example by the Regulations on establishing certain restrictions, orders and prohibitions due to the state of epidemics, issued under Article 46a of the Act of 5 December 2008 on the prevention and fighting against infections and infectious diseases of human (consolidated text: Polish Journal of Laws 2019, item 1239, as amended);</p> <p>b) designate a person responsible within the Contract for matters concerning the health and safety at work during epidemics or the state of epidemic risk;</p> <p>c) implement relevant recommendations of the World Bank and sanitary services for the territory of the Republic of Poland;</p> <p>d) cooperate with the Employer and Engineer, in particular provide current information on any precautions taken or planned, including those regarding appropriate protection of the Construction Site against unauthorised access, any implemented procedures and appropriate updating of the documents referred to in section 6.14, in particular the HASP, Waste Management Plan, Site Arrangement Plan, and ES Management Strategies and Implementation Plans;</p> <p>e) organise an information campaign (e.g. in the form of posters and instructions placed at the Construction Site) concerning the symptoms and signs of infection, the spread of the virus, and the methods of protection (including regular hand washing);</p> <p>f) arrange training sessions for workers and Contractor's Personnel, covering at least the following:</p>				

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		<ul style="list-style-type: none"> i. revised procedures and documents, ii. the symptoms and signs of COVID-19 (or any other infectious disease related to an introduced state of epidemic / epidemic risk), including independent monitoring of such symptoms, the spread of the virus, and available protective measures, iii. procedure in case of noticing any symptoms of the disease in ourselves or other persons, iv. applicable regulations concerning the quarantine of employees and their families, remuneration for the period of disease, isolation or quarantine, the provision of healthcare, including sanitary transport provided to prevent infection, v. applicable procedures of reporting any breach or filing complaints by employees, vi. waste handling, for example masks, gloves, disinfectants and cleaning agents. <p>During the state of epidemic or the state of epidemic risk, as far as permitted by law, training sessions should be conducted through means of electronic communication or in the form of self-training.</p> <p>The aforesaid rules shall be applied in an appropriate manner in case of the state of epidemic or the state of epidemic risk established in the Republic of Poland due to any other infectious disease.</p>				
17 – REQUIREMENTS FOR ENVIRONMENTAL MONITORING						
148.	Protection of water Protection of animated nature	<p>Monitoring for the protection of ichthiofauna against an increased inflow of suspended matter into water and a reduced water oxygenation.</p> <p>During works carried out from October to December, which interfere in the river bed (e.g. demolition of damaged groynes, placement of new structures in the river bed), it is required to monitor</p>	Monitoring points located approx. 200 m downstream of the work sites	Contractor's Team	<p>Measurement of suspended matter and oxygen concentration in water using an on-line analyser.</p> <p>The concentration of dissolved oxygen must be measured in the centre of water column, approx. 1.0 m under</p>	During works carried out from October to December, which interfere in the river bed (e.g. demolition of damaged groynes, placement of new structures in the river bed), on an ongoing basis but at least once a day in the period of

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		the concentration of suspended matter and oxygen in water with the aim to take the mitigating measures referred to in item 37 of Appendix 1 to the EMP.			water table. The monitoring of suspended matter concentration must be conducted on a daily basis by taking measurement after work that lasted for at least 2 hours (at a normal rate). Measurements of dissolved oxygen concentration will be carried out in parallel with the measurement of suspended matter concentration. Measurement of oxygen concentration Marks shall be made at monitoring points located approx. 200 m downstream of the work area.	works.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
149.	Protection of water and soil.	Checking tanks for tightness It is required to regularly check the tightness of the fuel tanks of machines and the fuel tanks used for storing fuels or oils.	Task Site	Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
150.	Protection of water and soil.	Visual and organoleptic assessment of earth mass During earthworks, the Contractor shall assess and verify on an ongoing basis the quality of extracted earth mass / soil for any untypical parameters and appearance (e.g. changes in colour, odour or consistency).	Task Site	Contractor's Team	Visual monitoring.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.
151.	Protection of water and soil.	Prevention of contamination with oil derivatives and the emission of noise and exhausts Throughout the Task period, it is required to check on an ongoing basis (i.e. at least before the commencement and after the completion of works) the condition of equipment, vehicles, machinery and vessels in order to eliminate any leakage of oil-	Task Site	Contractor's Team	Visual monitoring. Verifying the technical dossier of construction equipment and transport vehicles.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		derivative hydrocarbons into the ground and any excessive emission of noise or exhausts.				
152.	General rules for the preservation of animated natural resources	Environmental monitoring during execution Contractor's environmental supervision team shall conduct environmental monitoring during construction (as specified in requirements IV.3.2.b and IV.3.2.c of the environmental permit included in Appendix 4a to the EMP) as part of the Monitoring Plan (based on requirement IV.3.8 of the environmental permit) agreed with the Regional Director for Environmental Protection in Szczecin.	Task . Site	Contractor's Team	Monitoring in accordance with the Monitoring Plan agreed with the Regional Director for Environmental Protection in Szczecin.	In the Task period, according to the Monitoring Plan agreed with the Regional Director for Environmental Protection in Szczecin.
				Engineer's Team	Visual monitoring. Verifying the participation and approval by required experts. Contractor's confirmation of completing the action, included in the monthly Contract implementation report, supported by site inspection reports and reports by Contractor's environmental supervision team.	In the Task period: on an ongoing basis, at least once a month.
153.	Assessment for effective implementation of the Task	Monitoring changes in the depth of Odra at the sections of completed works The Contractor must draw up a bathymetric plan for Odra river at a section of 500 m downstream from the place of work completion: <ul style="list-style-type: none"> before the start of construction works after the completion of construction works <p>The Contractor shall conduct the aforesaid surveys to establish the starting position for the monitoring of river bed condition once the Task is completed.</p>	Task . Site – section of 500 m down the river from the place of work completion	Contractor's Team	Conducting river bed surveys and preparing bathymetric plans.	On a one-off basis before the start of construction works On a one-off basis after the completion of construction works
				Engineer's Team	Visual monitoring. Verifying documents delivered by the Contractor to the Engineer.	On a one-off basis before the start of construction works On a one-off basis after the completion of construction works
18 – REQUIREMENTS FOR CHECKING COMPLIANCE WITH DOCUMENTS PREPARED BY THE CONTRACTOR						
154.	Implementation and reporting the execution of the EMP.	During implementation of the Task, the Contractor shall check on an ongoing basis for compliance with the rules stated in the documents prepared before commencing the works, and shall update these documents if necessary. This shall apply in particular to the following documents: Traffic Arrangement and Site Security	Task Site	Contractor's Team	Checking for compliance with the procedures set out in relevant documents.	In the Task period, on an ongoing basis, at least once a week.
				Engineer's Team	Verifying documents delivered by the Contractor to the Engineer. Direct random checks whether the Contractor	In the Task period, on an ongoing basis, at least once a month.

Environmental Management Plan

1B.2/3 – Modernisation works on boundary sections of Odra River, Stage I to provide Good Condition for Ice-breaking – Part 3

Item	Issue	Object of monitoring	Location of monitoring	Entity responsible	Method of monitoring	Period and interval of monitoring
		Plan, Site Arrangement Plan, HASP, Waste Management Plan, Site Flood Protection Plan for the duration of works, spillage prevention procedure, Quality Assurance Plan, and ES Management Strategies and Implementation Plans.			complies with the procedures set out in relevant documents.	