

ID	Nazwa zadania	Duration	Start	Finish	March	May	July	Septem	Noveml	January	March	May	July	Septem	Noveml		
					B	E	M	B	E	M	B	E	M	B	E	M	B
1	Contract 3A.2/4: Flood Protection in Serafa Valley - Serafa 2 reservoir	595 days	Mon 02.09.19	Mon 13.12.21													
2	Submission of an application on the issuance of IPIP	0 edays	Thu 01.04.21	Thu 01.04.21													
3	Investment Project Implementation Permit	90 edays	Thu 01.04.21	Wed 30.06.21													
4	IPIP decision becomes final	40 edays	Wed 30.06.21	Mon 09.08.21													
5	Land Acquisition and resettlement Action Plan	595 days	Mon 02.09.19	Mon 13.12.21													
6	Identification of properties necessary to implement the Contract	14,38 edays	Mon 02.09.19	Mon 16.09.19													
7	Socio-economic study	30 edays	Mon 09.09.19	Wed 09.10.19													
8	Development of the socio-economic study	14,38 edays	Mon 04.11.19	Mon 18.11.19													
9	Development of the LA&RAP	176 edays	Mon 04.11.19	Tue 28.04.20													
10	Submission to the Client	0 days	Tue 28.04.20	Tue 28.04.20													
11	Client's analyses and updates	97 edays	Tue 28.04.20	Mon 03.08.20													
12	Submission to the PCU	0 days	Mon 03.08.20	Mon 03.08.20													
13	PCU's analyses and updates	142 edays	Mon 03.08.20	Wed 23.12.20													
14	Obtainment of the PCU's "OK" for the purpose of LA&RAP publication	7 edays	Wed 23.12.20	Wed 30.12.20													
15	Publication of the LA&RAP and public consultations	22 edays	Mon 18.01.21	Tue 09.02.21													
16	Development of the LA&RAP including conclusion drawn from the public consultations	35 edays	Tue 09.02.21	Tue 16.03.21													
17	Obtainment of the World Bank's "NO" for the LA&RAP	14 edays	Tue 16.03.21	Tue 30.03.21													
18	Acquisition of the properties	161 days	Fri 30.04.21	Mon 13.12.21													
19	Evaluation of permanent acquisition	91 edays	Fri 30.04.21	Fri 30.07.21													
20	Negotiations with the PAPs on the amount of compensation	46 edays	Thu 15.07.21	Mon 30.08.21													
21	Payment of compensation	42 edays	Mon 09.08.21	Mon 20.09.21													
22	Transferring the case to the Governor (in case negotiation fails)	0 edays	Mon 30.08.21	Mon 30.08.21													
23	Issuance of a decision by the Governor on the amount of compensation	60 edays	Mon 30.08.21	Fri 29.10.21													
24	Validation of the Governor's decision	31 edays	Fri 29.10.21	Mon 29.11.21													
25	Payment of compensation	14 edays	Mon 29.11.21	Mon 13.12.21													